

Well : Culverin-1

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 85
 Max POB on rig : 100
 Start Date & Time : Sat 5-Nov-05 18:00
 Forecast End Time : Fri 13-Jan-06 20:00

Start Time	Description	Target	Actual	Comments
18:00 Sat 05 Nov	Tow rig to Culverin-1 from Furseal	0.00 hrs	9.00 hrs	
03:00 Sun 06 Nov	Run anchor #4. Payout on anchor #8, when anchor winch #4 failed	0.00 hrs	14.00 hrs	
17:00 Sun 06 Nov	Tow rig to Eden for rig repair and inspection.	0.00 hrs	852.25 hrs	
05:15 Mon 12 Dec	Leave Eden. Tow to Culverin-1 location.	30.00 hrs	26.75 hrs	
08:00 Tue 13 Dec	Position rig on location. Run #4 anchor. Run #8 anchor.	48.00 hrs	20.50 hrs	
04:30 Wed 14 Dec	Run remaining anchors and test	44.00 hrs	28.50 hrs	
09:00 Thu 15 Dec	Prepare to spud. Make up 914mm (36") BHA. P/u drill pipe.	29.00 hrs	28.50 hrs	Wrangler to Melb. Fuel.
13:30 Fri 16 Dec	Drill 914 mm (36") hole to ±650mRT.	4.00 hrs	5.00 hrs	
18:30 Fri 16 Dec	Run and cement 762mm (30") conductor at 650mRT with PGB	11.50 hrs	11.00 hrs	
05:30 Sat 17 Dec	Hold 30". WOC. POOH w/ CART.	4.00 hrs	5.50 hrs	
11:00 Sat 17 Dec	M/u 18-3/4" rmg tool. P/u drill pipe. L/o BHA.	9.00 hrs	12.50 hrs	
23:30 Sat 17 Dec	Make up 445 mm (17½") BHA, RIH, drill out shoe track.	18.00 hrs	15.00 hrs	
14:30 Sun 18 Dec	Drill 445 mm (17½") hole to ±1500mRT.	40.00 hrs	48.50 hrs	
15:00 Tue 20 Dec	Run and cement 340m (13¾") casing at 1500mRT with the HP housing	18.00 hrs	22.00 hrs	
13:00 Wed 21 Dec	Run and test BOP	43.00 hrs		
08:00 Fri 23 Dec	Make-up 311mm (12¼") BHA. Drill out casing. Perform LOT.	19.00 hrs		
03:00 Sat 24 Dec	Drill 311mm (12¼") hole to 3000mRT.	71.00 hrs		
02:00 Tue 27 Dec	Drill 311mm (12¼") hole to 3612mRT.	200.00 hrs		
10:00 Wed 04 Jan	Run wireline logs.	48.00 hrs		
10:00 Fri 06 Jan	Run downhole abandonment plugs.	51.00 hrs		
13:00 Sun 08 Jan	Recover BOPs.	31.00 hrs		
20:00 Mon 09 Jan	Complete abandonment.	12.00 hrs		
08:00 Tue 10 Jan	Retrieve anchors. Move off.	84.00 hrs		
20:00 Fri 13 Jan	Release rig			

