

## DAILY GEOLOGICAL REPORT

<b>Date:</b>	10 November 2008	<b>Rig:</b>	Ocean Patriot
<b>Report Number:</b>	12	<b>Bit Diameter:</b>	N/A
<b>Report Period:</b>	06:00 - 06:00 Hours	<b>Last Casing:</b>	340 mm casing @ 1532.1 mMDRT
<b>Spud Date:</b>	05-Nov-2008 03:30 Hours	<b>Integrity Test:</b>	N/A
<b>Days From Spud:</b>	5.1	<b>Mud Weight:</b>	1.05 sg
<b>Depth @ 0600 Hrs:</b>	1537.0 mMDRT	<b>ECD:</b>	N/A
	-1515.4 mTVDAHD	<b>Mud Type:</b>	Sea Water
<b>Lag Depth:</b>	N/A	<b>Mud Chlorides:</b>	N/A
<b>Last Depth:</b>	1537.0 mMDRT	<b>Est. Pore Pressure:</b>	N/A
<b>Progress:</b>	0 m	<b>Last Survey:</b>	1519.07 mMDRT
<b>Water Depth:</b>	517.3 m	<b>Deviation:</b>	Inc. 0.33°
<b>RT:</b>	21.5 m		Az. 354.14°

### OPERATIONS SUMMARY

**24 HOUR SUMMARY:** Finished laying out cement head. Ran BOP and Marine Riser.

**NEXT 24 HOURS:** Land and latch BOP. Pressure test connector and function test BOP. Pick up 127mm (5") DP and make up 216mm (8-1/2") BHA. Run in hole and drill out 340mm (13-3/8") shoe. Conduct LOT. Drill 216mm (8-1/2") hole.

**CURRENT OPERATION**

**@ 06:00 HRS (10-Nov-2008):** Installing choke and kill line goosenecks and storm loops.

### GEOLOGICAL SUMMARY

**LITHOLOGY**

No new formation drilled.

**MUDLOGGING EQUIPMENT / PERSONNEL**

All systems operational. Mudloggers booked out for Tuesday. Gas system being calibrated today.

**MWD**

Tools tested and ready. Working on data configuration scenarios for image log.

**REMARKS**

Finished laying out cement head. Ran BOP and Marine Riser to 525.0 mMDRT. Picked up and made up slip joint and BOP landing joint.

**WELLSITE GEOLOGISTS**

Greg Fawns / Adam Cruickshank