

Daily Drilling Report

WELL NAME DORY-1	DATE 23-11-2008
----------------------------	---------------------------

API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 26
--------------------	--------------------------------	----------------------------	----------------------------	----------------------

RIG NAME NO OCEAN PATRIOT	FIELD NAME DORY	AUTH TMD 3,821.50 (m)	PLANNED DOW 26.02 (days)	DOL 22.40 (days)	DFS / KO 18.85 (days)	WATER DEPTH 518.48 (m)
-------------------------------------	---------------------------	---------------------------------	------------------------------------	----------------------------	---------------------------------	----------------------------------

SPUD DATE 04-11-2008	Rig Release	WELL SUPERVISOR PAT BROWN / DAVID SYMINGTON	OIM ROD DOTSON	PBTMD 588.00 (m)
--------------------------------	--------------------	---	--------------------------	----------------------------

REGION AUSTRALIA	DISTRICT OFFSHORE	STATE / PROV VICTORIA	RIG PHONE NO (08) 9338 5640	RIG FAX NO
----------------------------	-----------------------------	---------------------------------	---------------------------------------	-------------------

AFE # 096 08EE6	AFE COSTS	DAILY COSTS	CUMULATIVE COSTS
DESCRIPTION: Vertical Exploration Well.	DHC: 26,682,148 DCC: CWC: Others: TOTAL: 26,682,148	DHC: 846,081 DCC: CWC: Others: TOTAL: 846,081	DHC: 24,239,352 DCC: CWC: Others: TOTAL: 24,239,352

DEFAULT DATUM / ELEVATION ROTARY TABLE / 21.50 (m)	LAST SAFETY MEETING 23/11/2008	BLOCK VIC-P59	FORMATION LATROBE / VOLADOR / SELENE	BHA HRS OF SERVICE
--	--	-------------------------	--	---------------------------

LAST SURVEY	LAST CSG SHOE TEST (EMW)	LAST CASING	NEXT CASING
MD 3,780.00 (m) INC 1.21° AZM 338.12°	1.34 (sg)	340.000 mm @ 1,534.1 m	

CURRENT OPERATIONS: Preparing to commence pulling secondary anchors with Far Grip and Far Sky.

24 HR SUMMARY: WOW.

24 HR FORECAST: Pull anchors and move off Dory-1 location.

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	0:00	24.00	R-MOB-DEM OB	ANCHOR	PN	WOW	WOW. 06:00hrs: 130km/hr (70knot) winds with 148km/hr (80knot) gusts. 5 - 7m combined sea and swell. 12:00hrs: 61km/hr (33knot) winds with 74km/hr (40knot) gusts. 7 - 9m combined sea and swell. 18:00hrs: 65km/hr (35knot) winds with 83km/hr (45knot) gusts. 8 - 10m combined sea and swell. 00:00hrs: 56km/hr (30knot) winds with 70km/hr (38knot) gusts. 6 - 9m combined sea and swell. While WOW: Prepared 762mm (30") conductor and LPWHH on pipe deck. Pressure tested SMAC joint and confirmed in locked position - OK. Pressure tested hot stab line on PGB - OK. Carried out PM on TDS. Picked up 476mm (18-3/4") CART and made up to 127mm (5") drill pipe single and 127mm (5") drill pipe pup joint and laid out same to catwalk. Picked up and made up cementing stand and racked back in derrick.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600 WOW. Metocean conditions improving as per forecast.

03:00hrs: 56km/hr (30knot) winds with 70km/hr (38knot) gusts. 6 - 9m combined sea and swell.
 06:00hrs: 46km/hr (25knot) winds with 65km/hr (35knot) gusts. 3 - 5m combined sea and swell.

HSE: No accidents, incidents or pollution reported.
 Total Stop cards - 43 (15 unsafe, 28 safe).
 JSA - 19, PTW - 15.

CASING

S/T	DESCRIPTION	SIZE	WEIGHT	GRADE	SETTING DEPTH
OH	SURFACE	340.00			1,534.14
OH	CONDUCTOR	762.00			585.00

Daily Drilling Report

WELL NAME DORY-1				DATE 23-11-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 26

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
SUBSEA 7	7		KEMTECH	2	
TRI-SURV	2		GO OFFSHORE	2	
BHI	2		DODI	62	
SPERRY SUN	2		VETCO	1	
DOWELL	2		SMITH SERVICES	1	
APACHE	3		BJ CASING	2	

TOTAL PERSONNEL ON BOARD: 88

SUPPORT CRAFT

TYPE	REMARKS
FAR GRIP	On Location.
SWISSCO 168	Enroute to Rig.
NOR CAPTAIN	Enroute to Rig.
FAR SKY	On Location.

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		139	BENTONITE	MT		43
CEMENT	MT		83	DIESEL	m3		455
WATER, POTABLE	m3	38	302	WATER, DRILLING	m3	54	547

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	/ /250.00/12	5.00/180.00/3	/	28.3/250.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
2560	2004	2004			

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
16-11-2008 / 41,370	16-11-2008 / 41,370	10-11-2008 / 17,238	10-11-2007	24-11-2007	16-11-2008			16-11-2008

INCIDENT REPORT

INCIDENTS TYPE NONE LOST TIME? NO INCIDENTS DESCRIPTION

ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	190	2	193	3	189
4	177	5	168	6	189
7	194	8	194	9	
10		11		12	

Daily Drilling Report

WELL NAME DORY-1				DATE 23-11-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 3,814.00 (m)	TVD 3,814.00 (m)	REPT NO 26

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
				0.00
SAFE-CIDE	25.00 l			30.00
NUT PLUG	25.00 kg			28.00
SOLTEX	25.00 kg			182.00
BARITE (bulk)	MT			139.30
OMYACARB 10	25.00 kg			96.00
FLOWZAN	25.00 kg			84.00
CALCIUM CHLORIDE 74-77%	25.00 kg			80.00
GUAR GUM	25.00 kg			0.00
BENTONITE (BULK)	MT			43.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			23.00
CIRCAL 60/16	25.00 kg			78.00
KWIKSEAL (F)	40.00 lbs			90.00
CITRIC ACID	25.00 kg			26.00
DRISPAC SL	25.00 kg			228.00
CIRCAL 1000	25.00 kg			94.00
DEFOAM A	25.00 l			24.00
KCL BRINE (1.15SG)	1.00 bbl			0.00
POLYSAI	25.00 kg			30.00
CAUSTIC SODA - NaOH	25.00 kg			20.00
CIRCAL Y	25.00 kg			96.00
SAPP	25.00 kg			40.00
SODIUM BICARBONATE - NaHCO3	25.00 kg			0.00
KWIKSEAL (M)	40.00 lbs			90.00