

Daily Drilling Report

WELL NAME ELVER-1							DATE 19-01-2009		
API # OH		24 HRS PROG 0.00 (m)		TMD 5,270.00 (m)		TVD 3,947.00 (m)		REPT NO 33	
RIG NAME NO OCEAN PATRIOT			FIELD NAME ELVER		AUTH TMD	PLANNED DOW 36.40 (days)	DOL 32.79 (days)	DFS / KO 30.27 (days)	WATER DEPTH 504.90 (m)
SPUD DATE 21-12-2008	Rig Release		WELL SUPERVISOR PAT BROWN / KERRY PARKER			OIM DENNIS GORE		PBTMD	
REGION AUSTRALIA			DISTRICT OFFSHORE		STATE / PROV VICTORIA		RIG PHONE NO (08) 9338 5640		RIG FAX NO
AFE # 09408EF5			AFE COSTS		DAILY COSTS		CUMULATIVE COSTS		
DESCRIPTION: Directional Exploration Well			DHC: 38,786,601		DHC: 268,983		DHC: 35,760,242		
			DCC:		DCC:		DCC:		
			CWC:		CWC:		CWC:		
			Others:		Others:		Others:		
			TOTAL: 38,786,601		TOTAL: 268,983		TOTAL: 35,760,242		

DEFAULT DATUM / ELEVATION WELL / 21.50 (m)		LAST SAFETY MEETING 19/01/2009		BLOCK VIC-P59		FORMATION		BHA HRS OF SERVICE	
--	--	--	--	-------------------------	--	------------------	--	---------------------------	--

LAST SURVEY				LAST CSG SHOE TEST (EMW)		LAST CASING		NEXT CASING	
MD	5,230.64 (m)	INC	30.04°	AZM	193.13°	1.60 (sg)		244.000 mm @ 3,243.9 m	

CURRENT OPERATIONS: Preparing to remove scaffold from # 1 Anchor Bolster.

24 HR SUMMARY: Continued and completed welding repairs on Anchor Bolsters # 1, 4 & 5 & 6, rigged down scaffold on Anchors Bolsters 4,5 & 6. Commenced welding repairs on Bolster # 8. Prep R/F equipment for NDT testing. Commenced to change out total derrick bolts.

24 HR FORECAST: Complete welding on # 8 ANC Bolster, remove scaffold from ANC Bolster # 1, pull and rack Anchors 3 & 7, repair Anchor bolster # 7, Commence to pull remaining Anchors..

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	0:00	24.00	R-MOB-DEM OB	ANCHOR	PP		Continued and completed welding repairs on Anchor Bolsters # 1, 4 & 5 & 6 with rig welder & 3 x "Linkworld" contract welders. Rigged down scaffold on Anchors Bolsters 4,5 & 6. Commenced welding repairs on Bolsters # 8. Bolster # 8 25% complete at 24:00 hrs. Weather conditions excellent. Rig Activities: Prepared rig floor equipment for NDT testing. Unable to commence work on Derrick dolly track alignment due to rig movement and 1° list to assist welding repairs to Bolsters. "SSI" laser gunned dolly tracks for alignment. Unable to commence work on Dolly installation to TDS as Dolly requires modifications due to incompatibility to current TDS and track configuration. Welders will commence to modify once Anchor Bolster work complete. "SSI" commenced to change out total derrick bolts.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600 00:00-06:00 Completed welding repairs on Bolster # 8, Preparing rig floor equipment for NDT testing
HSE: No accidents, incidents or pollution reported.
Total Stop cards - 37 (12 unsafe, 25 safe). JSA - 24, PTW - 11.

CASING

S/T	DESCRIPTION	SIZE	WEIGHT	GRADE	SETTING DEPTH
OH	SURFACE	340.00	178.58	X 56	1,735.93
OH	CONDUCTOR	762.00		X 56	573.00
OH	INTERMEDIATE 1	244.00	69.94	L-80	3,243.90

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
APACHE	3		Shell	2	
SUBSEA 7	1		GO OFFSHORE	1	
TRI-SURV	2		DODI	80	
Catering	8				

TOTAL PERSONNEL ON BOARD: 97

SUPPORT CRAFT

TYPE	REMARKS
FAR SKY	On Loc

Daily Drilling Report

WELL NAME ELVER-1				DATE 19-01-2009
-----------------------------	--	--	--	---------------------------

API # OH	24 HRS PROG 0.00 (m)	TMD 5,270.00 (m)	TVD 3,947.00 (m)	REPT NO 33
--------------------	--------------------------------	----------------------------	----------------------------	----------------------

SUPPORT CRAFT

TYPE	REMARKS
SWISSCO 168	On Loc
S-76	1 x chopper. pax in 4 Pax out 3
YARABAH	On Loc
FAR GRIP	On Loc

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		0	BENTONITE	MT		0
CEMENT	MT		2	DIESEL	m3		476
WATER, POTABLE	m3	26	381	WATER, DRILLING	m3	5	480

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	/ /260.00/3	1.00/230.00/9	/	5.1/260.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
1865	1207	1207			

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
18-01-2009 / 34,475	18-01-2009 / 34,475	27-12-2008 / 17,237	25-12-2008	14-01-2009	18-01-2009			18-01-2009

INCIDENT REPORT

INCIDENTS TYPE NONE	LOST TIME? NO	INCIDENTS DESCRIPTION No incidents reported. held weekly safety meetings.
----------------------------	----------------------	---

ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	160	2	177	3	179
4	166	5	150	6	194
7	183	8	192	9	
10		11		12	

Daily Drilling Report

WELL NAME ELVER-1				DATE 19-01-2009
API # OH	24 HRS PROG 0.00 (m)	TMD 5,270.00 (m)	TVD 3,947.00 (m)	REPT NO 33

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
KWIKSEAL (F)	40.00 lbs			90.00
BARITE (bulk)	1.00 MT			0.00
CAUSTIC SODA - NaOH	25.00 kg			17.00
KCL BRINE (1.15SG)	1.00 bbl			0.00
CALCIUM CHLORIDE 74-77%	25.00 kg			69.00
SAPP	25.00 kg			35.00
GUAR GUM	25.00 kg			0.00
OMYACARB 10	25.00 kg			0.00
CIRCAL 60/16	25.00 kg			42.00
KWIKSEAL (M)	40.00 lbs			90.00
STAR GLIDE	55.00 gal			0.00
KCL (1.0 MT)	1.00 MT			8.00
CIRCAL Y	25.00 kg			96.00
CIRCAL 1000	25.00 kg			96.00
FLOWZAN	25.00 kg			0.00
SODIUM BICARBONATE - NaHCO3	25.00 kg			40.00
SAFE-CIDE	25.00 l			10.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			10.00
POLYPLUS	25.00 kg			0.00
RADIA GREEN EME B	185.00 l			0.00
POLYSAI	25.00 kg			74.00
NUT PLUG	50.00 lbs			0.00
DRISPAC SL	50.00 lbs			79.00
DEFOAM A	5.00 gal			12.00
KLA STOP	55.00 gal			0.00
LIME	25.00 kg			0.00
SOLTEX	50.00 lbs			0.00
STAR GLIDE	208.00 l			0.00
CITRIC ACID	25.00 kg			79.00
BENTONITE	1.00 MT			0.00