

21 Jul 2006

From : Brain Marriott
To : Bob Goosem/ Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	7710.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	9.84m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	9.84m	Days On Well:	9.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 22 Jul 2006 :		Tool box meeting on proposed rig up operations			
Planned Operations for 22 Jul 2006 :		Cont. rig up drilling equipment			

Summary of Period 0000 to 2400 Hrs
WOD to 06:00hrs, Toolbox meeting, cont. rig up, off load equipment, WOD f/ 18:00 hrs

Operations For Period 0000 Hrs to 2400 Hrs on 21 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0600	6.00	0.0m	Wait on daylight
PS	P	RM	0600	1800	12.00	0.0m	Toolbox meeting, cont. nipple up BOP & spot in sub base, maint. to T1000 & 8P-80 mud pumps, off & back load trucks with equipment, pump rig diesel fuel into holding tank, spot Koomey walk ways, cable trays, stairs, commence to fit suction line to T1000 mud pump, commence to fit new discharge lines to 8P-80 mud pump, fit pulsation dampner to T1000 mud pump, Haliburton bulk tanks arrived
PS	P	RM	1800	2400	6.00	0.0m	WOD

Operations For Period 0000 Hrs to 0600 Hrs on 22 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Wait on daylight

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
KCI	sx	0	0	0	0.0	
Salt	sx	0	0	0	0.0	
Potable Water	ltr	0	8000	0	12,000.0	
Rig Fuel	ltr	15950	1000	15650	30,600.0	
Camp Fuel	ltr	2450	350	0	5,000.0	

HSE Summary				
Events	Date of Last	Days Since	Description	Remarks
ToolBox Talk	21 Jul 2006	0 Days	Discussion on daily rig up	Discuss proposed daily rig up operations. Correct PPE to be worn. Clear hand signals to crane operator. Keep vehicles to a minimum @ rig site. Contractors use the bus f/ camp to travel to & from rig

