

19 Jul 2006

From : Troy Reid
To : Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	7710.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	9.84m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	9.84m	Days On Well:	7.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 20 Jul 2006 :		Wait on day light.			
Planned Operations for 20 Jul 2006 :		Conduct ice breaker and inductions at Sale. continue with general rig up.			

Summary of Period 0000 to 2400 Hrs
Hold Pre tour safety meeting, Dress mud pumps to 6", Continue to dress out mast, Rig up sewage containment system to well site buildings, Continue with fabrication of suction line to T1000 mud pump, Commence make up of 13 5/8" BOP, Continue with general rig up.

Operations For Period 0000 Hrs to 2400 Hrs on 19 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0600	6.00	0.0m	Wait on daylight
PS	P	RM	0600	1800	12.00	0.0m	Hold Pre tour safety meeting, Dress mud pumps to 6", Continue to dress out mast, Rig up sewage containment system to well site buildings, Continue with fabrication of suction line to T1000 mud pump, Commence make up of 13 5/8" BOP, Continue with general rig up.
PS	P	RM	1800	2400	6.00	0.0m	Wait on day light.

Operations For Period 0000 Hrs to 0600 Hrs on 20 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Wait on Daylight.

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
KCI	sx	0	0	0	0.0	
Salt	sx	0	0	0	0.0	
Potable Water	ltr	0	0	0	28,000.0	
Rig Fuel	ltr	0	0	0	0.0	
Camp Fuel	ltr	0	0	0	3,260.0	

HSE Summary				
Events	Date of Last	Days Since	Description	Remarks
Pre-Tour Meetings	19 Jul 2006	0 Days	Pre-tour safety meeting	Discuss planned activities and associated hazards, Conditions wet and slippery use care when working at hight.

