

23 Jul 2006

From : Brian Marriott
To : Bob Goosem/ Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	2350.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	3.00m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	3.00m	Days On Well:	11.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 24 Jul 2006 :		Cont. rig up drilling equipment			
Planned Operations for 24 Jul 2006 :		Cont. rig up drilling equipment, raise Mast providing Generators & elect. cables check out ok			

Summary of Period 0000 to 2400 Hrs
WOD, Toolbox meeting, cont. rig up drilling & contractor equipment

Operations For Period 0000 Hrs to 2400 Hrs on 23 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0600	6.00	0.0m	Wait on daylight
PS	P	RM	0600	2400	18.00	0.0m	Toolbox meeting, fill mud tanks & day tank with water, top up Turkeys nest, spot Haliburton cmt. bulker & cmt. unit, completed air throttle controll line to #4 mud pump, service all liner washers on all mud pumps, cont. weld in suction & discharge lines to mud pumps, drain water f/ day tank & repair hole in same, complete installation of lights to mud tanks & Mast, cont. blowing hot air into Generators, prepare B.H masher for modification to torque up 13-3/8" B.H., unload subs f/ crates & store in containor, weld in earth pions & install cables, install 15ft Kelly hose extention, cont. rig up Crews break tours; crew #1 start @ 06:00hrs, finish @ 14:00hrs Crew #2 start @ 10:00hrs, finish @ 24:00hrs

Operations For Period 0000 Hrs to 0600 Hrs on 24 Jul 2006							
Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Toolbox meeting, re-arrange "Hazard" chemical storage area & re-stack chemicals, complete making up Kelly hose, repair leak in day tank, cont. rig up

General Comments	
Comments	Rig Requirements
John Stracey water cartage; 19-07-07, 23000 lit. potable water to camp. John Stracy, 22-07-06, 23000 lit. potable water to camp John Stracey, 23-07-06, #3 loads of water to rig site Turkeys (69000 lit.) = 8 hrs truck hire	Cement arriving Monday morning to fill Haliburton cmt. bulker @ rig site

Bulk Stocks					
Name	Unit	In	Used	Adjust	Balance
Barite	SX	0	0	0	0.0
KCl	SX	0	0	0	0.0
Salt	SX	0	0	0	0.0
Gel	SX	0	0	0	0.0
Potable Water	ltr	0	6000	0	41,000.0
Rig Fuel	ltr	0	1000	0	38,600.0
Camp Fuel	ltr	0	250	0	4,400.0

HSE Summary

Events	Date of Last	Days Since	Description	Remarks
ToolBox Talk	23 Jul 2006	0 Days	Discussion on daily rig up	Discuss proposed daily rig up operations. Correct PPE to be worn. Keep vehicles to a minimum @ rig site. Contractors to use bus service f/ camp to rig.

