

To

'Solution of the control of the cont

bcc

Subject FW: Henry 2DW1 ST1 DGR01 for 03-10-08

Subject: Henry 2DW1 ST1 DGR01 for 03-10-08

Depth: 900m MDRT 899.6m TVDRT -878.8m SS MSL Progress: 53m

0600hrs operations: Drilling 311mm (121/4") directional hole in the Dilwyn Formation

at 20m/hr.

24hr operations: Work Bottom Hole Assembly through obstruction in casing swage. Pull out of hole. Change out 311mm (12¼") bit and LWD tools. Shallow test LWD tools. Run in hole, tagging top of cement at 802m. Dress cement from 802m to 815m. Time drill cement from 815m. **Henry 2DW1 ST1 sidetracked from the Henry 2 well from 847m at 03:00 hours on 3rd October 2008.** Continue to drill 311mm (12¼") directional hole sidetracking the well from 847m to 900m.

Anticipated operations: Drill ahead 311mm (12½") directional hole.

Expect to reach casing point Monday 06-10-08.

Surveys	Type	MD (m)	Inclination	Azimuth (T)	TVD (m)	Offset (m)	Direction (T)
	MWD	821.6	3	135	821.5	1	196
	MWD	850.4	5	126	850.2	3	157

Jim Day Operations Geology

Santos Ltd Santos Centre 60 Flinders Street Adelaide SA 5000

ph: 08 8116 7752 mob: 0407200747

email: jim.day@santos.com

Santos

Santos Ltd A.B.N. 80 007 550 923

Disclaimer: The information contained in this email is intended only for the use of the person(s) to whom it is addressed and may be confidential or contain privileged information.

If you are not the intended recipient you are hereby notified that any perusal, use, distribution, copying or disclosure is strictly prohibited.

If you have received this email in error please immediately advise us by return email and delete the email without making a copy.

Please consider the environment before printing this email



Henry 2DW1 ST1_DGR01_0310.pdf