

Well : MANTA 2

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup.

Starting POB : 85
 Max POB on rig : 100
 Start Date & Time : Sun 15-Jan-06 15:00
 Forecast End Time : Wed 22-Feb-06 8:00

Start Time	Description	Target	Actual	Comments	Done ?
15:00 Sun 15 Jan	Tow rig to Manta 2 from Culverin 1	4.00 hrs	4.00 hrs		☺
19:00 Sun 15 Jan	Run Anchors position rig	24.00 hrs	23.00 hrs		☺
18:00 Mon 16 Jan	Install Elmagco brake	4.00 hrs	4.00 hrs		☺
22:00 Mon 16 Jan	Prepare to spud. Make up 36" BHA	12.00 hrs	10.00 hrs		☺
08:00 Tue 17 Jan	Drill 36" hole	8.00 hrs	4.00 hrs		☺
12:00 Tue 17 Jan	Run & cement 30" conductor	17.00 hrs	15.00 hrs		☺
03:00 Wed 18 Jan	Pick up Drill pipe for 17 1/2" & 12 1/4" section	10.00 hrs	14.50 hrs		☺
17:30 Wed 18 Jan	M/up 17-1/2" BHA RIH & drill shoe track	8.00 hrs	6.50 hrs		☺
00:00 Thu 19 Jan	Drill 17-1/2" hole	41.00 hrs			
17:00 Fri 20 Jan	Run & cement 13-3/8" casing	24.00 hrs			
17:00 Sat 21 Jan	Run & test BOP	31.00 hrs			
00:00 Mon 23 Jan	Make up 12-1/4" BHA. RIH Drill shoe track. Perform LOT	15.00 hrs			
15:00 Mon 23 Jan	Drill 12-1/4" hole	166.00 hrs			
13:00 Mon 30 Jan	Condition & POOH	12.00 hrs			
01:00 Tue 31 Jan	Run velocity survey	12.00 hrs			
13:00 Tue 31 Jan	Condition mud. Run & cement 9-5/8" casing	48.00 hrs			
13:00 Thu 02 Feb	Make up 8-1/2" BHA. RIH. Drill shoe track. Perform FIT	18.00 hrs			
07:00 Fri 03 Feb	Drill 8-1/2" hole	51.00 hrs			
10:00 Sun 05 Feb	Condition hole. POOH	9.00 hrs			
19:00 Sun 05 Feb	Run electric wire line logs	54.00 hrs			
01:00 Wed 08 Feb	Make wiper trip	18.00 hrs			
19:00 Wed 08 Feb	Run & Cement Liner	36.00 hrs			
07:00 Fri 10 Feb	Pressure test BOP	12.00 hrs			
19:00 Fri 10 Feb	Pick up clean out string. Clean up & pressure test liner. Displace to brine.	48.00 hrs			
19:00 Sun 12 Feb	Run Cement bod log	8.00 hrs			
03:00 Mon 13 Feb	Perforate	15.00 hrs			
18:00 Mon 13 Feb	Run completion and set suspension plugs	72.00 hrs			
18:00 Thu 16 Feb	Pull BOP	17.00 hrs			
11:00 Fri 17 Feb	Run SST & Test. Recover suspension plugs	29.00 hrs			
16:00 Sat 18 Feb	Displace well to diesel	12.00 hrs			
04:00 Sun 19 Feb	Flow well for clean up	20.00 hrs			
00:00 Mon 20 Feb	Leak test SCSSV	8.00 hrs			
08:00 Mon 20 Feb	Pull completion Riser	12.00 hrs			✖✖
20:00 Mon 20 Feb	Run Tree cap & retrieve guide lines	12.00 hrs			
08:00 Tue 21 Feb	Pull anchors	24.00 hrs			
08:00 Wed 22 Feb	Release rig				