



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A

Forecast from : Thu, 16 February, 2006

Max POB next 5 days 95

Max POB on Rig 100



Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00	Activate LIT for TH spaceout, POOH racking bac		1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00	Run 4-1/2" Completion String		4:00			4:00			4:00		
5:00			5:00			5:00			5:00	R/u & test FOBV & surface lines. Land & test h		5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00	Pressure up on FBIV. Set & test packer. Test c		8:00		
9:00			9:00			9:00	M/u SSSV, run 4-1/2" tubing		9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00	In flow test SSSV.		11:00	Rig up & run Subsea Tree on completion riser	
12:00			12:00			12:00	M/u & run tbg hgr with 5-1/2" compln riser, spa		12:00	Unlatch THRT, POOH & stand back.R/down tut		12:00		
13:00			13:00			13:00			13:00			13:00		
14:00	Pull wear bushing. Function BOP rams. Jet WH		14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00	Rig up tubular handling equipment		18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00	Rig up to handle riser / Pull BOP		20:00		
21:00	Run Lead Impression Tool on compln riser		21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00	Unlatch & pull BOPs. R/down handling gear		23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
9	Upstream Subsea Diamond MI	9	1 4 3	Upstream Diamond ESS Fugro - ROV MI	4 1		Upstream Diamond ESS Fugro - ROV MI			Upstream Diamond ESS Fugro - ROV MI		1	Upstream SUBSEA Diamond ESS Fugro - ROV MI	1
1	Dowell Geoservices Cameron			Dowell Geoservices Cameron			Dowell Geoservices Cameron			Dowell Geoservices Cameron			Dowell Geoservices Cameron	
3	Halliburton Comp Weatherford Expro Test Scottech	1	2	Schlumberger Sperry Weatherford Expro Test	5		Schlumberger Sperry Halliburton Comp Weatherford Expro Test			Schlumberger Sperry Weatherford		1	Schlumberger Sperry Weatherford Petrolab	
	Schlumberger Baker Comp Eng	1 1		Petrolab										
14		12	10		10							2		1
POB at end of crew movements		94	POB at end of crew movements		94	POB at end of crew movements		94	POB at end of crew movements		94	POB at end of crew movements		95
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			Scottech filter											
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
									P&A Gear Cameron CHASART Food containers			Spud load out Basker 3-4 DOGC drill tools Sentinal to load		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at rig Wrangler in Melb.			Far Grip at rig Wrangler at Rig			Far Grip at ESSO Far Grip to Melbourne Wrangler at Rig			Far Grip at rig Far Grip fix work wire Wrangler at Rig			Far Grip to Rig Wrangler at Rig		
Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06		