

5 DAY TECHNICAL LIMIT FORECAST



Well : MANTA 2A
Forecast from : Fri, 17 February, 2006

Max POB next 5 days 95
Max POB on Rig 100



Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06			Tue 21-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00	Activate LIT for TH spaceout, POOH racking ba		2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00	Unlatch & pull BOPs. R/down handling gear		3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00	Run 4-1/2" Completion String		6:00			6:00			6:00			6:00		
7:00			7:00			7:00	R/u & test FOBV & surface lines. Land & test ha		7:00			7:00		
8:00			8:00			8:00			8:00			8:00	R/u & test flowhead & surface lines, land & latc	
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00	Pressure up on FBIV. Set & test packer. Test o		11:00			11:00		
12:00			12:00	M/u SSSV, run 4-1/2" tubing		12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00	In flow test SSSV.		14:00	Rig up & run Subsea Tree on completion riser		14:00		
15:00			15:00	M/u & run tbg hgr with 5-1/2" compln riser, spac		15:00	Unlatch THRT, POOH & stand back.R/down tut		15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00	R/u & test slickline lubricator.	
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00	RIH & recover ARH lock from TH. Open SCSS	
21:00			21:00			21:00			21:00			21:00	Retrieve prong & plug from Tubing Hanger, ope	
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00	Rig up to handle riser / Pull BOP		23:00			23:00	RIH, open SSD.	
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
1	Upstream Diamond			Upstream Diamond			Upstream Diamond		1	Upstream SUBSEA Diamond	1	6	Upstream Diamond	1
4	ESS	4		ESS			ESS			ESS			ESS	7
3	Fugro - ROV MI	1		Fugro - ROV MI			Fugro - ROV MI			Fugro - ROV MI		3	Fugro MI	3
	Dowell Geoservices Expro Test Schlumberger			Dowell Geoservices Cameron			Dowell Geoservices Cameron			Dowell Geoservices Cameron			Dowell Geoservices Cameron	
2	Sperry Weatherford Expro Test Petrolab	5		Schlumberger Halliburton Comp Weatherford Expro Test			Schlumberger Halliburton Comp Weatherford		1	Schlumberger Sperry Weatherford Petrolab			Halliburton Comp eng Baker comp eng Weatherford	2 1
													Petrolab Smith	
10		10							2		1	10		14
POB at end of crew movements		94	POB at end of crew movements		94	POB at end of crew movements		94	POB at end of crew movements		95	POB at end of crew movements		91
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
Scottch filler														
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
						P&A Gear Cameron CHASART Food containers			Spud load out Basker 3-4 DOGC drill tools Sentinal to load					
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at rig Wrangler at Rig			Far Grip at ESSO Far Grip to Melbourne Wrangler at Rig			Far Grip at rig Far Grip fix work wire Wrangler at Rig			Far Grip to Rig Wrangler at Rig			Far Grip at Rig Sentinal to rig Wrangler at Rig		
Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06			Tue 21-Feb-06		