



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER # 3

Forecast from : Sat, 25 February, 2006

Max POB next 5 days 81

Max POB on Rig 100



Sat 25-Feb-06			Sun 26-Feb-06			Mon 27-Feb-06			Tue 28-Feb-06			Wed 01-Mar-06		
0:00			0:00			0:00	Run and cement 30" casing		0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00	Position rig over Basker 5		2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00	Drill 36" hole		4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00	Run and cement 30" casing		7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00	Run 13 3/8" casing and cement same	
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00	Drill 36" hole		11:00			11:00			11:00			11:00		
12:00			12:00			12:00	M/U 17 1/2" BHA and drill shoe track		12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00	Run and cement 30" casing		14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00	Position rig over Basker 3		19:00			19:00			19:00		
20:00			20:00			20:00	Drill 17 1/2" Hole		20:00			20:00		
21:00			21:00	Drill 36" hole		21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>
	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Trident Fugro surv		4	Upstream Diamond ESS Expro Test MI Dowell Geoservices Cameron Schlumberger Sperry Fugro - survey MO 47 Trident	10 2 3 2		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident		11	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Trident	1 7 7		Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Trident	
			4		17				11		8			
POB at end of crew movements	81		POB at end of crew movements	68		POB at end of crew movements	68		POB at end of crew movements	71		POB at end of crew movements	71	
<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>		
									Completion equipment.					
<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>		
13 3/8" casing Fuel, Water, Gel, Cmt 17 1/2" BHA												12 1/4" Drill tools Fuel, Water, PHPA, Cmt"G"		
<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>		
Wrangler in Melbourne			Wrangler to rig			Wrangler on standby			Far grip to town Wrangler on standby			Far Grip Load Melb.		
Sat 25-Feb-06			Sun 26-Feb-06			Mon 27-Feb-06			Tue 28-Feb-06			Wed 01-Mar-06		