

5 DAY TECHNICAL LIMIT FORECAST



Well : BASKER # 5
Forecast from : Sat, 25 February, 2006

Max POB next 5 days 81
Max POB on Rig 100



Sat 25-Feb-06			Sun 26-Feb-06			Mon 27-Feb-06			Tue 28-Feb-06			Wed 01-Mar-06		
0:00			0:00			0:00			0:00			0:00		
1:00	#N/A		1:00	Drill 36" hole		1:00			1:00			1:00		
2:00	#N/A		2:00			2:00			2:00	M/U 17 1/2" BHA and drill shoe track		2:00		
3:00	#N/A		3:00			3:00			3:00			3:00		
4:00			4:00	Run and cement 30" casing		4:00			4:00			4:00		
5:00	#N/A		5:00			5:00			5:00			5:00		
6:00	#N/A		6:00			6:00			6:00			6:00		
7:00	#N/A		7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00	Position rig over Basker 3		9:00			9:00		
10:00			10:00			10:00			10:00	Drill 17 1/2" Hole		10:00		
11:00			11:00			11:00	Drill 36" hole		11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00	Run anchors and position rig over Basker 5		13:00			13:00			13:00			13:00		
14:00			14:00			14:00	Run and cement 30" casing		14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00	Position rig over Basker 4		16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00	Drill 36" hole		18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00	Run and cement 30" casing		21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00	Run 13 3/8" casing and cement same	
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream -Film crew Upstream SUBSEA Diamond ESS MI Expro Test Geoservices Cameron Schlumberger Sperry Expro WL Weatherford Dowell			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Trident Fugro surv		2	Upstream Diamond ESS Expro Test Upstream Dowell Geoservices Cameron Schlumberger Sperry Fugro - survey MO 47 Trident Smith			Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford MO 47 Trident		1 7	Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Trident	1 7
						6		8				11		8
POB at end of crew movements	80		POB at end of crew movements	80		POB at end of crew movements	78		POB at end of crew movements	78		POB at end of crew movements	81	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
												Completion equipment.		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
			13 3/8" casing Fuel, Water, Gel, Cmt 17 1/2" BHA											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Wrangler on anchors Far grip on anchors			Far grip on anchors Wrangler on anchors			Wrangler in Melbourne			Wrangler Load			Far grip to town Wrangler on standby		
Sat 25-Feb-06			Sun 26-Feb-06			Mon 27-Feb-06			Tue 28-Feb-06			Wed 01-Mar-06		