

# Well : BASKER # 5

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81  
 Max POB on rig : 100  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : 24/03/2006 18:00:00 PM

Start Time	Description	Target	Actual	Comments	Done ?
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs		
10:30 Sat 25 Feb	Run anchors and position rig over Basker 5	12.00 hrs	14.50 hrs		
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	7.00 hrs		
08:00 Sun 26 Feb	Drill 36" hole	3.00 hrs			
11:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs			
23:00 Sun 26 Feb	Position rig over Basker 4	2.00 hrs			
01:00 Mon 27 Feb	Drill 36" hole	3.00 hrs			
04:00 Mon 27 Feb	Run and cement 30" casing	12.00 hrs			
16:00 Mon 27 Feb	Position rig over Basker 3	2.00 hrs			
18:00 Mon 27 Feb	Drill 36" hole	3.00 hrs			
21:00 Mon 27 Feb	Run and cement 30" casing	12.00 hrs			
09:00 Tue 28 Feb	M/U 17 1/2" BHA and drill shoe track	8.00 hrs			
17:00 Tue 28 Feb	Drill 17 1/2" Hole	36.00 hrs			
05:00 Thu 02 Mar	Run 13 3/8" casing and cement same	18.00 hrs			
23:00 Thu 02 Mar	Position rig over Basker 4	2.00 hrs			
01:00 Fri 03 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs			
09:00 Fri 03 Mar	Drill 17 1/2" Hole	36.00 hrs			
21:00 Sat 04 Mar	Run 13 3/8" casing and cement same	18.00 hrs			
15:00 Sun 05 Mar	Position rig over Basker 5	2.00 hrs			✂ ✂
17:00 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs			
01:00 Mon 06 Mar	Drill 17 1/2" Hole	36.00 hrs			
13:00 Tue 07 Mar	Run 13 3/8" casing and cement same	18.00 hrs			
07:00 Wed 08 Mar	Run BOP and riser	30.00 hrs			
13:00 Thu 09 Mar					

✂ ✂

☺

☺

☺

☺

☺

☺

☺

☺

✂ ✂

✂ ✂

✂ ✂

☺

✂ ✂

☺