



"Giuliano, Michael"
<Michael.Giuliano@santos.com>

03/08/2008 08:58 AM

To <operational.reports@dpi.vic.gov.au>,
<bkunjan@awexp.com.au>, <bjwood@awexp.com.au>,
"Buick, Glen" <Glen.Buick@santos.com>,

cc

bcc

Subject Netherby 1DW1 DGR01 for 03-08-08

Depth: 1650m

Progress: 145m

0600hrs operations: Drilling 311mm (12¼") directional hole in the Skull Creek Mudstone at 20 m/hr.

24hr operations: **Netherby 1DW1 sidetracked from the Netherby 1 wellbore from 1505m at 21:00hrs on 2nd August 2008.** Drill 311mm (12¼") hole sidetracking the well from 1505m to 1608m. Trouble shoot problem with mud pump 3. Drill ahead from 1608m to 1652m.

Anticipated operations: Drill 311mm (12¼") directional hole to 244mm (9 5/8") casing depth at +/- 1895m.

Expect to reach 244mm (9 5/8") casing point midnight tonight.

Michael FX Giuliano

Senior Staff Operations Geologist
Exploration & New Ventures

Santos

Santos Centre,
60 Flinders Street
Adelaide SA 5000

Australia

Tel: +618 8116 7673

Mob: +61 418 821 275

Email: michael.giuliano@santos.com

From: Geo [mailto:geo@oceanpatriot.com.au]

Sent: Sunday, 3 August 2008 06:42

To: Giuliano, Michael

Cc: Pietsch, Andy; Ocean Patriot Drilling Supervisor; Ocean Patriot Senior Drilling Supervisor

Subject: Netherby 1DW1 DGR01 for 03-08-08

Santos

Santos Ltd A.B.N. 80 007 550 923

Disclaimer: The information contained in this email is intended only for the use of the person(s) to whom it is addressed and may be confidential or contain privileged information.

If you are not the intended recipient you are hereby notified that any perusal, use, distribution, copying or disclosure is strictly prohibited.

If you have received this email in error please immediately advise us by return email and delete the email without making a copy.

Please consider the environment before printing this email



Netherby 1DW1_DGR01_0308.pdf