


PECTEN EAST 1 PM REPORT DATE: 27/06/08 (15:00 Hours EST)	DEPTH: 630m MDRT PROGRESS: 0m (Since 06:00 hrs EST)	
---	---	---

CURRENT OPERATION:

Waiting on weather, prior to running 762mm (30") casing.

OPERATIONS SINCE 06:00 to 15:00 hrs EST:

Wait on weather.

ANTICIPATED OPERATIONS:

Run and cement 340mm (13 3/8") casing.

Estimate drilling ahead Monday PM.

Surveys	Type	MD (m)	Inclination	Azimuth (T)	TVD (m)	Offset (m)	Direction (T)

FORMATION	FORMATION TOPS					
	ACTUAL TOP		High / Low	High / Low	PROGNOSED TOP	
	(mMDRT)	(mSS AHD)	Prognosis (m)	Martha 1 (m)	(MDmRT)	(mSS AHD)
SEA LEVEL					80	22
HEYTSBURY GP					665	-643
DILWYN FM / WANGERRIP GP					758	-736
PEMBER MUDSTONE					1001	-979
PEBBLE POINT FM					1017	-995
MASSACRE SHALE					1102	-1080
TIMBOON FM					1112	-1090
PAARATTE FM					1296	-1274
SKULL CREEK MDST					1642	-1620
K85 UNCONFORMITY					1812	-1790
WAARRE C					1812	-1790
WAARRE B					1845	-1823
WAARRE A					1863	-1841
EUMERALLA FM					1893	-1871
TOTAL DEPTH					1943	-1921

INTERVAL	LITHOLOGY & HYDROCARBON FLUORESCENCE	GAS

COMMENTS: