



04 Dec 2008

From: Sean De Freitas / Peter Dane
To: Rob Oliver

Well Data							
Country	Australia	MDBRT	2183.0m	Cur. Hole Size	12.250in	AFE Cost	AUD\$29,476,000
Field	Peejay prospect	TVDBRT	2183.0m	Last Casing OD	13.375in	AFE No.	07/071
Drill Co.	Seadrill	Progress	0.0m	Shoe TVDBRT	804.0m	Daily Cost	AUD\$484,791
Rig	West Triton	Days from spud	18.85	Shoe MDBRT	804.0m	Cum Cost	AUD\$30,682,183
Wtr Dpth (MSL)	78m	Days on well	51.96	FIT/LOT:	/ 1.86sg		
RT-MSL	34.15m	Planned TD MD	2133m	Current Op @ 0600			
RT-ML	112.15m	Planned TD TVDRT	2133m	Planned Op			

Summary of Period 0000 to 2400 Hrs

Waited on weather to commence jacking operations. Connected Pacific Battler to main tow bridle. Jacked down hull to 4m draft. Conducted integrity tests on all tanks, mud pits and sand traps. Jetted and jacked legs. Connected Pacific Valkyrie to port bow pennant line. Rig afloat and all legs clear of seabed at 14:30 hrs. Rig released 1 nautical mile off Peejay-1 location at 15:00 hrs on 04/12/08.

HSE Summary					
Events	Num. Events	Days Since	Descr.	Remarks	
Abandon Drill	1	2 Days	Abandon rig drill.	All personnel mustered at life boats.	
Fire Drill	1	11 Days	Fire drill at BOP unit		
First Aid Case	1	47 Days	Back strain when using wash down hose.	Patient suffered acute lower back pain after twisting while using a wash down hose.	
JSA	4	0 Days	JSA's conducted for the day.		
Man Overboard	1	4 Days	Man Overboard drill	Drill for Man Overboard, standby vessel launched SRC and recovered dummy successfully.	
Pre-tour Meeting	4	0 Days	Safety Meeting.	Held Pretour and pre job safety meetings with crews.	
PTW issued	10	0 Days	PTW issued for the day.		
Safety Meeting	2	5 Days	Weekly safety meeting		
STOP Card	18	0 Days	Stop cards submitted for the day.		

Operations For Period 0000 Hrs to 2400 Hrs on 04 Dec 2008							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	TP (WOW)	G25	0000	0430	4.50	2183.0m	Waited on weather to commence jacking operations. Weather: 01:00 hrs: Wind 12-18 knots, Swell 2.0m, Combined Seas, 2.0m. 02:00 hrs: Wind 13-16 knots, Swell 2.0m, Combined Seas, 1.0m to 2.0m. 03:00 hrs: Wind 10-14 knots, Swell 2.0m, Combined Seas, 1.0m to 2.0m. 04:00 hrs: Wind 10-13 knots, Swell 2.0m, Combined Seas, 1.0m to 2.0m.
P1	P	M3	0430	0630	2.00	0.0m	Held JSA with all relevant personnel and reviewed jacking procedures. Connected main tow bridle to Pacific Battler. Tested jacks on all legs. Jacked down hull to 4m draft.
P1	P	M3	0630	0900	2.50	2183.0m	Conducted water tight integrity tests on all tanks, mud pits and sand traps.
P1	P	M3	0900	1100	2.00	2183.0m	Connected hoses. Commenced jetting all legs at 940 gpm, 0 psi. Jacked hull down to 6.5m draft, and increased jetting at 1290 gpm, 0 psi. Closed in Starboard and Port jetting lines and jetted Bow leg at 1200 gpm, 250 psi.
P1	P	M3	1100	1200	1.00	2183.0m	Shut down mud pumps. Removed jet lines and jacked down hull to 7m draft. Re-instated bottom jet lines.
P1	P	M3	1200	1300	1.00	2183.0m	Jetted port leg at 1200 gpm, 300 psi at 7m draft.
P1	P	M3	1300	1330	0.50	2183.0m	Jetted all 3 legs at 1400 gpm, 0 psi.
P1	P	M3	1330	1430	1.00	2183.0m	Legs free. Jacked up all legs to 94m. Concurrently connected Pacific Valkyrie to port bow pennant line. Rig afloat and all legs clear of seabed at 14:30 hrs.
P1	P	M3	1430	1500	0.50	2183.0m	Rig released 1 nautical mile off Peejay-1 location at 15:00 hrs on 04/12/08.

Phase Data to 2400hrs, 04 Dec 2008							
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth	
Conductor Hole(P2)	36	15 Nov 2008	16 Nov 2008	36.00	1.500	218.0m	
Conductor Casing(P3)	37	16 Nov 2008	18 Nov 2008	73.00	3.042	218.0m	
Surface Hole(P4)	35.5	18 Nov 2008	19 Nov 2008	108.50	4.521	810.0m	



Phase Data to 2400hrs, 04 Dec 2008						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Surface Casing(P5)	23.5	19 Nov 2008	20 Nov 2008	132.00	5.500	810.0m
BOPs/Risers(P6)	13	20 Nov 2008	21 Nov 2008	145.00	6.042	810.0m
Production Hole (1)(P11)	167.5	21 Nov 2008	28 Nov 2008	312.50	13.021	2183.0m
Suspend and Abandon(P21)	76.5	28 Nov 2008	01 Dec 2008	389.00	16.208	2183.0m
Mob/Demob(P1)	858	13 Oct 2008	04 Dec 2008	1,247.00	51.958	2183.0m

General Comments	
00:00 TO 24:00 Hrs ON 04 Dec 2008	
Operational Comments	West Triton Rig Equipment Concerns 1) Installation of #4 main generator ongoing. 2) Cyber chair pressure gauges for the standpipe & choke manifolds require calibration. 3) Remote controller for Iron Roughneck not operational - waiting on new control switch 4) Need new BOP test tool mandrel. Ordered on the 24/10/08.

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Drill Water	MT	0	0	25	716.0	
Rig Fuel	m3	0	44	0	193.0	
POTABLE WATER	MT	0	0	100	440.0	
Cement class G	MT	0	0	0	88.0	
BLENDED CEMENT	MT	0	0	0	0.0	
Bentonite	MT	0	0	0	51.0	
Barite	MT	0	0	0	82.0	
Brine	m3	0	0	0	137.0	
Helifuel	ltr	0	0	0	5,292.0	

Personnel On Board	
Company	Pax
ADA	4
Seadrill	14
Catering	8
Seadrill Services	30
Tamboritha	2
Halliburton	1
Falconer Bryan	1
Fugro Survey	2
Go Offshore	1
Go Offshore	2
Total	65

Marine							
Weather on 04 Dec 2008							
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
10.0nm	20kn	290.0deg	998.0mbar	12C°	2.0m	280.0deg	12s
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments	
136.3deg		2242.00klb	2.3m	280.0deg	13s		
Comments							

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks						
Pacific Battler	11:06 hrs 28/11/08		Rig under tow to Spikey Beach-1, on main tow bridle.	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Rig Fuel	m3	0	6.3	0	0	385.7
				Potable Water	m3	0	3	0	0	317
				Drill Water	m3	0	0	0	0	465



Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
Barite	Mt	0	0	0	0	42
CEMENT G	Mt	0	0	0	0	0
Bentonite	Mt	0	0	0	0	42
Brine	m3	0	0	0	0	0

Pacific Valkyrie	09:10 hrs 30/11/08	11:15 hrs 02/12/08	Rig under tow to Spikey Beach-1 on port bow pennant line.	Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
				Rig Fuel	m3	0	5	0	0	441
				Potable Water	Mt	0	1	0	0	440
				Drill Water	m3	0	0	0	0	733
				Barite	Mt	0	0	0	0	0
				Bentonite	Mt	0	0	0	0	22
				CEMENT G	Mt	0	0	0	0	58

Helicopter Movement					
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment	
BWJ	Bristow Helicopters	0925 / 0945	4 / 3	No Fuel	