

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 03/11/2006 06:00

| | | | |
|---|------------------------|---|------------------------------------|
| Well Name West Tuna W8A | | | |
| Rig Name Rig 22 | | Company Imperial Snubbing Services | |
| Job Subcategory Isolation Assembly | | Plan | |
| Report Start Date/Time 02/11/2006 06:00 | | Report End Date/Time 03/11/2006 06:00 | Report Number 8 |
| AFE or Job Number 40000463 | Currency AUD | Total Original AFE Amount 6,313,185 | Total AFE Supplement Amount |
| Days Ahead/Behind | | Daily Cost Total 75,645 | Cumulative Cost 637,540 |
| Management Summary Continue to rig up access stairways and hand rails, position 11" BOPs on test stump and fit up, fill all mud tanks and leak test. Connect hoses & function test Koomey unit & BOP. Check that correct ram blocks in BOP's. Rig up trip tank & pipe work. Lift MSB's into position, install braces between MSB. | | | |
| Activity at Report Time Installing the last cross braces between MSB | | | |
| Next Activity Rig up lower bull wheel section & rig floor | | | |

Daily Operations: 24 HRS to 03/11/2006 00:00

| | | | |
|--|------------------------|---|------------------------------------|
| Well Name Snapper A5A | | | |
| Rig Name Wireline | | Company Halliburton / Schlumberger | |
| Job Subcategory Pressure Survey | | Plan Pulse test between SNA A5a and SNA A21 | |
| Report Start Date/Time 02/11/2006 06:00 | | Report End Date/Time 03/11/2006 00:00 | Report Number 2 |
| AFE or Job Number 46000479 | Currency AUD | Total Original AFE Amount 70,000 | Total AFE Supplement Amount |
| Days Ahead/Behind | | Daily Cost Total 25,688 | Cumulative Cost 30,026 |
| Management Summary Waiting on a X over to the Gauges, run Gauges, run Packoff and reinstate the SSSV. Rig down from the well and rig up on the A-1 | | | |
| Activity at Report Time Waiting on a X over,run Memory Gauges packoff & SV | | | |
| Next Activity Rig off the well and rig up on the A-1 and perform a Gyro Survey. | | | |

Daily Operations: 24 HRS to 03/11/2006 06:00

| | | | |
|---|------------------------|---|------------------------------------|
| Well Name Snapper A1 | | | |
| Rig Name Wireline | | Company Halliburton / Schlumberger | |
| Job Subcategory Other Cased Hole Log | | Plan Gyro Survey | |
| Report Start Date/Time 03/11/2006 00:00 | | Report End Date/Time 03/11/2006 06:00 | Report Number 1 |
| AFE or Job Number L0501G701 | Currency AUD | Total Original AFE Amount 54,000 | Total AFE Supplement Amount |
| Days Ahead/Behind | | Daily Cost Total 9,330 | Cumulative Cost 9,330 |
| Management Summary | | | |
| Activity at Report Time SDFN | | | |
| Next Activity | | | |