



DRILLING MORNING REPORT # 4
Spikey Beach-1

07 Dec 2008

From: Sean De Freitas / Peter Dane
To: Rob Oliver

Well Data						
Country	Australia	MDBRT	0.0m	Cur. Hole Size	AFE Cost	AUD\$30,121,518
Field	Spikey Beach	TVDBRT	0.0m	Last Casing OD	AFE No.	07/072
Drill Co.	Seadrill	Progress	0.0m	Shoe TVDBRT	Daily Cost	AUD\$698,674
Rig	West Triton	Days from spud		Shoe MDBRT	Cum Cost	AUD\$6,424,247
Wtr Dpth (MSL)	75m	Days on well	3.38	FIT/LOT:	/	
RT-MSL	34.00m	Planned TD MD	2074m	Current Op @ 0600	Jacked down legs to 3m draft to commence preloading.	
RT-ML	109m	Planned TD TVDRT	2074m	Planned Op	Continue with jacking and preload operations.	

Summary of Period 0000 to 2400 Hrs
Waited on weather to continue jacking and preload operations.

HSE Summary					
Events	Num. Events	Days Since	Descr.	Remarks	
Abandon Drill	1	5 Days	Abandon rig drill.	All personnel mustered at life boats.	
JSA	2	0 Days	JSA's conducted for the day.		
Pre-tour Meeting	4	0 Days	Safety Meeting.	Held Pretour and pre job safety meetings with crews.	
PTW issued	2	0 Days	PTW issued for the day.		
Safety Meeting	2	1 Day	Weekly safety meeting		
STOP Card	28	0 Days	Stop cards submitted for the day.		

Operations For Period 0000 Hrs to 2400 Hrs on 07 Dec 2008

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	TP (WOW)	G25	0000	0600	6.00	0.0m	Waited on weather on location to continue and complete jacking and preloading operations. Leg Penetrations: Stbd 9.9m, Bow 9.7m, Port 10.6m. Weather: 01:00 hrs Wind 34-38 knots, Swell 3.0m, Combined Seas 4.0m. 02:00 hrs Wind 32-35 knots, Swell 3.0m, Combined Seas 4.0m. 03:00 hrs Wind 34-32 knots, Swell 3.0m, Combined Seas 4.0m. 04:00 hrs Wind 33-39 knots, Swell 3.0m, Combined Seas 4.0m. 05:00 hrs Wind 34.37 knots, Swell 2.5m, Combined Seas 3.0m. 06:00 hrs Wind 28-30 knots, Swell 2.5m, Combined Seas 2.5m.
P1	TP (WOW)	G25	0600	1200	6.00	0.0m	Waited on weather on location to continue and complete jacking and preloading operations. Leg Penetrations: Stbd 9.9m, Bow 9.7m, Port 10.6m. Weather: 07:00 hrs Wind 27-33 knots, Swell 2.0m, Combined Seas 2.5m. 08:00 hrs Wind 28-30 knots, Swell 2.0m, Combined Seas 3.0m. 09:00 hrs Wind 27-31 knots, Swell 3.0m, Combined Seas 4.5m. 10:00 hrs Wind 28-30 knots, Swell 3.0m, Combined Seas 4.0m. 11:00 hrs Wind 30-33 knots, Swell 3.0m, Combined Seas 4.0m. 12:00 hrs Wind 27-31 knots, Swell 3.0m, Combined Seas 3.5m.
P1	TP (WOW)	G25	1200	1800	6.00	0.0m	Waited on weather on location to continue and complete jacking and preloading operations. Leg Penetrations: Stbd 9.9m, Bow 9.7m, Port 10.6m. Weather: 13:00 hrs Wind 28-30 knots, Swell 2.5m, Combined Seas 3.0m. 14:00 hrs Wind 33-36 knots, Swell 3.0m, Combined Seas 3.0m. 15:00 hrs Wind 31-33 knots, Swell 3.0m, Combined Seas 3.0m. 16:00 hrs Wind 36-39 knots, Swell 3.0m, Combined Seas 3.0m. 17:00 hrs Wind 28-31 knots, Swell 2.5m, Combined Seas 3.0m. 18:00 hrs Wind 32-35 knots, Swell 2.0m, Combined Seas 2.5m.
P1	TP (WOW)	G25	1800	2400	6.00	0.0m	Waited on weather on location to continue and complete jacking and preloading operations. Leg Penetrations: Stbd 9.9m, Bow 9.7m, Port 10.6m. Weather:



Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
							19:00 hrs Wind 28-35 knots, Swell 2.5m, Combined Seas 2.5m. 20:00 hrs Wind 28-30 knots, Swell 2.0m, Combined Seas 3.0m. 21:00 hrs Wind 24-28 knots, Swell 2.0m, Combined Seas 2.5m. 22:00 hrs Wind 23-26 knots, Swell 1.5m, Combined Seas 2.5m. 23:00 hrs Wind 18-23 knots, Swell 2.0m, Combined Seas 2.0m. 24:00 hrs Wind 18-22 knots, Swell 1.5m, Combined Seas 2.0m.

Operations For Period 0000 Hrs to 0600 Hrs on 08 Dec 2008

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P1	TP (WOW)	G25	0000	0300	3.00	0.0m	Waited on weather on location to continue and complete jacking and preloading operations. Leg Penetrations: Stbd 9.9m, Bow 9.7m, Port 10.6m. Weather: 01:00 hrs Wind 18-20 knots, Swell 1.5m, Combined Seas 1.5m. 02:00 hrs Wind 16-19 knots, Swell 1.5m, Combined Seas 1.5m. Prepared personnel for jacking operations.
P1	P	M3	0300	0430	1.50	0.0m	Start jacking down on all legs while monitoring rig draft. Leg readings: Stbd 121.90m, Bow 121.50m, Port 122.10m. (zero air gap). Leg penetrations: Stbd 23.05m, Bow 22.65m, Port 23.25m. Stopped Jacking.
P1	P	M3	0430	0500	0.50	0.0m	Monitored all legs for settlement prior to commencing pre-load operations.
P1	P	M3	0500	0600	1.00	0.0m	Jack rig down to 3m draft. Leg readings: Stbd 119.10m, Bow 118.7m, Port 119.3m. Checking RPD readings, prior to commencing preloading.

Phase Data to 2400hrs, 07 Dec 2008

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob/Demob(P1)	81	04 Dec 2008	07 Dec 2008	81.00	3.375	0.0m

General Comments

00:00 TO 24:00 Hrs ON 07 Dec 2008	
Operational Comments	West Triton Rig Equipment Concerns 1) Installation of #4 main generator completed. Generator running, however has not yet been load tested. 2) Cyber chair pressure gauges for the standpipe & choke manifolds require calibration. 3) Remote controller for Iron Roughneck not operational - waiting on new control switch 4) Need new BOP test tool mandrel. Ordered on the 24/10/08.

Bulk Stocks

Name	Unit	In	Used	Adjust	Balance
Drill Water	MT	0	0	0	365.0
Rig Fuel	m3	0	0	0	193.0
POTABLE WATER	MT	0	0	0	315.0
Cement class G	MT	0	0	0	88.0
BLENDED CEMENT	MT	0	0	0	0.0
Bentonite	MT	0	0	0	51.0
Barite	MT	0	0	0	82.0
Brine	m3	0	0	0	184.0
Helifuel	ltr	0	0	0	5,292.0

Personnel On Board

Company	Pax
ADA	4
Seadrill	14
Catering	8
Seadrill Services	30
Tamboritha	2
Halliburton	1
Falconer Bryan	1



Personnel On Board	
Fugro Survey	2
Go Offshore	1
Go Offshore	2
Total	65

Marine							
Weather on 07 Dec 2008							
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period
10.0nm	39kn	280.0deg	1002.0mbar	12C°	1.5m	280.0deg	5s
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments	
135.5deg		2242.00klb	2.5m	280.0deg	11s		
Comments							

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks						
				Item	Unit	In	Used	Transfer to Rig	Adjust	Quantity
Pacific Battler	11:06 hrs 28/11/08		Stand by on main tow bridle, whilst waiting on weather to continue jacking operations.	Rig Fuel	m3	0	11.3	0	0	446.1
				Potable Water	m3	0	5	0	0	300
				Drill Water	m3	0	0	0	0	465
				Barite	Mt	0	0	0	0	42
				CEMENT G	Mt	0	0	0	0	0
				Bentonite	Mt	0	0	0	0	42
				Brine	m3	0	0	0	0	0
Pacific Valkyrie	09:10 hrs 30/11/08	11:15 hrs 02/12/08	Standby on port/aft pennant line, whilst waiting on weather to continue jacking operations.	Rig Fuel	m3	0	11.2	0	0	399.3
				Potable Water	Mt	0	5	0	0	423
				Drill Water	m3	0	0	0	0	733
				Barite	Mt	0	0	0	0	0
				Bentonite	Mt	0	0	0	0	22
				CEMENT G	Mt	0	0	0	0	58