

**Kourosh
Mehin/DPI/VICGOV1**
14/05/2008 08:45 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: Wardie-1 - Daily Update to 0600hrs, 14 May 2008

Hi Michael, please for your record.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 14/05/2008 08:44 AM -----



"Tony Kress"
<TKress@3doil.com.au>
14/05/2008 07:58 AM

To
cc
Subject Wardie-1 - Daily Update to 0600hrs, 14 May 2008

Good morning everyone,

Operations on the Wardie-1 well since yesterday's e-mail were as follows:

0000hrs-2400hrs 13 May 2008:

Continued to drill 444mm (17½") hole from 161m 170m
Rigged up and ran gyro to confirm azimuth and inclination (2.33deg at 331deg azi at 135m).
Drilled ahead to KOP at 250m.
Directionally drilled 444mm (17½") hole from 250m to 751m MDRT (section TD).
Swept hole clean with two high-vis sweeps.
Displaced well to hi-vis mud.
POOH and laid out BHA.
Made up cementing head and racked it back in the derrick.

0000hrs-0600hrs 14 May 2008:

Ran in and jetted the MLS area.
Rigged up to run casing.
Ran 340mm (13 3/8") casing to 113m – casing hanging up in MLS.
Repaired burst hydraulic hose on rig skidding system.
Started skidding rig to align casing with well centre.

Forward Plan:

Skid rig and align casing with well centre. Run and cement 340mm (13 3/8") casing. Nipple up BOP stack.

Cheers,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au