

**Kourosh
Mehin/DPI/VICGOV1**
16/05/2008 08:30 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc

Subject Fw: Wardie-1 - Daily Update to 0600hrs, 15 May 2008

Michael, Please for your record.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 16/05/2008 08:29 AM -----



"Tony Kress"
<TKress@3doil.com.au>
15/05/2008 08:08 AM

To
cc

Subject Wardie-1 - Daily Update to 0600hrs, 15 May 2008

Good morning all,

Operations on the Wardie-1 well since yesterday's e-mail were as follows:

0000hrs-2400hrs 14 May 2008:

Ran in and jetted the MLS area.
Rigged up to run casing.
Ran 340mm (13 3/8") casing to 113m – casing hanging up in MLS.
Repaired burst hydraulic hose on rig skidding system.
Skidded rig to align casing with well centre.
Continued to run 340mm (13 3/8") casing to 166m – casing still hanging up, unable to progress.
POOH with casing and remove all centralisers from the string.
Made up new joint of casing to float collar joint. Test floats – OK.
Ran 340mm (13 3/8") casing to 500m.

0000hrs-0600hrs 15 May 2008:

Ran 340mm (13 3/8") casing from 500m to 722m.
Made up wellhead assembly to casing.

Forward Plan:

Land out casing string. Cement 340mm (13 3/8") casing in place. Nipple up BOP stack.

Cheers,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au