

**Kourosch
Mehin/DPI/VICGOV1**
16/05/2008 08:42 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: Wardie-1 - Daily Update to 0600hrs, 16 May 2008

Michael
Please for your record.
KM

Regards

Kourosch Mehin

Dr Kourosch Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosch Mehin/DPI/VICGOV1 on 16/05/2008 08:41 AM -----



"Tony Kress"
<TKress@3doil.com.au>
16/05/2008 08:03 AM

To
cc
Subject Wardie-1 - Daily Update to 0600hrs, 16 May 2008

Good morning everyone,

Operations on the Wardie-1 well since yesterday's e-mail were as follows:

0000hrs-2400hrs 15 May 2008:

Ran 340mm (13 3/8") casing from 500m to 722m.
Made up wellhead assembly to casing.
Ran in and landed out casing in MLS hanger.
Cemented casing in place. Bumped plug with 2000psi – floats held.
Attempted to release wellhead running tool from the string – unable to fully collapse the tool.
Troubleshoot the running tool. Made up TDS and set down 4 kips weight – running tool clutch collapsed fully.
Backed-out the wellhead running tool using rig tongs.
Laid out running tool and cementing equipment.
Commenced nipling up the BOP stack.

0000hrs-0600hrs 16 May 2008:

Niplled up BOP stack and Diverter.
Commenced pressure testing BOP.

Forward Plan:

Complete pressure testing BOP stack. Make up 311mm (12.25") BHA. Drill out cement. Perform FIT.
Drill ahead.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au