

**Kourosh  
Mehin/DPI/VICGOV1**  
20/05/2008 08:48 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1  
cc  
bcc  
Subject Fw: Wardie-1 - Daily Update to 0600hrs, 17 May 2008

Hi Michael Please for your record.  
Km  
Regards

Kourosh Mehin

-----  
**Dr Kourosh Mehin**  
Principal Petroleum Resources Advisor  
Tel.: (61 3) 9658 4416  
Fax.: (61 3) 9658 4499  
  
Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 20/05/2008 08:47 AM -----



**"Tony Kress"**  
<TKress@3doil.com.au>  
17/05/2008 08:40 AM

To  
cc  
Subject Wardie-1 - Daily Update to 0600hrs, 17 May 2008

Good morning everyone,

Operations on the Wardie-1 well since yesterday's e-mail were as follows:

**0000hrs-2400hrs 16 May 2008:**

Nippled up BOP stack and Diverter.  
Pressure tested BOP stack.  
Traced and repaired leaks in surface system.  
Continued to pressure test IBOPs, valves and TDS hose.  
Pressure tested casing and wellhead connection.  
Ran and set wear bushing.  
Made up 311mm (12.25") bit and rotary steerable BHA. Shallow tested tools - OK.  
Continued to make up BHA and then RIH to 703m.  
Made up TDS and washed down from 703m to 732m, reaming through cement stringer at 719m.  
Troubleshoot and repaired problem with TDS.  
Serviced TDS.  
Washed down to TOC at 732.5m. Drilled out float collar and shoe track to 737m.

**0000hrs-0600hrs 17 May 2008:**

Drilled out shoe track to 747m. Cleaned out rathole to 751m.  
Drilled 3m of new formation to 754mMDRT.  
Circulated and conditioned mud.  
Performed FIT to 1.57 SG / 13.1ppg EMW (no leak off).  
Drilled ahead 311mm (12.25" hole) from 754m to 820mMDRT.

**Forward Plan:**

Directionally drill 311mm (12.25") hole (tangent section).

Regards,  
Tony

**Anthony Kress**  
Operations Geologist

**3D Oil Limited**  
164 Flinders Lane  
Melbourne, Vic, 3000

Tel: +61 3 9650 9866  
Fax: +61 3 9639 1960  
Mob: +61 431 850 803  
[www.3doil.com.au](http://www.3doil.com.au)