

**Kourosh
Mehin/DPI/VICGOV1**
10/05/2008 04:16 PM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc

Subject Fw: Wardie-1 - Daily Update to 0600hrs, 10 May 2008

Michael

Please for your record This E-mail must file in Wardie -1 correspondence file. Thanks

KM

Regards

Kourosh Mehin

Dr Kourosh Mehin

Principal Petroleum Resources Advisor

Tel.: (61 3) 9658 4416

Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 10/05/2008 04:14 PM -----



"Tony Kress"
<TKress@3doil.com.au>

10/05/2008 08:54 AM

To

cc

Subject Wardie-1 - Daily Update to 0600hrs, 10 May 2008

Hello again,

Operations on the Wardie-1 well since yesterday afternoon were as follows:

1630hrs-2400hrs 09 May 2008:

Picked up CTU deck extension from boat.

Skidded back to WSH-3 well centre position and installed Texas Deck extension in place.

Reconnected service lines.

0000hrs-0600hrs 10 May 2008:

Installed new cement line on rig floor.

Laid down 12 joints of HWDP and picked up 12 joints newly inspected HWDP

Forward Plan:

Install trash cap on WSH-3 well. Skid back to Wardie-1 slot. Pick up 914mm / 36" BHA and spud Wardie-1 well.

Cheers,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au