

Daily Drilling Report

WELL NAME WASABI-1				DATE 10-02-2008	
------------------------------	--	--	--	---------------------------	--

API #	24 HRS PROG 0.00 (m)	TMD 0.00 (m)	TVD 75.00 (m)	REPT NO 13
--------------	--------------------------------	------------------------	-------------------------	----------------------

RIG NAME NO WEST TRITON	FIELD NAME	AUTH TMD	PLANNED DOW 15.98 (days)	DOL 1.58 (days)	DFS (days)	WATER DEPTH 37.00 (m)
-----------------------------------	-------------------	-----------------	------------------------------------	---------------------------	----------------------	---------------------------------

SPUD DATE	Rig Release	WELL SUPERVISOR BILL OPENSHAW / STEFAN G H SCHMIDT			OIM	PBTMD
------------------	--------------------	--	--	--	------------	--------------

REGION AUSTRALIA	DISTRICT Exploration well	STATE / PROV WESTERN AUSTRALIA	RIG PHONE NO	RIG FAX NO
----------------------------	-------------------------------------	--	---------------------	-------------------

AFE # 067 08E43	AFE COSTS	DAILY COSTS	CUMULATIVE COSTS
DESCRIPTION:	DHC: 11,816,036 DCC: CWC: Others: TOTAL: 11,816,036	DHC: 395,140 DCC: CWC: Others: TOTAL: 395,140	DHC: 625,507 DCC: CWC: Others: TOTAL: 625,507

DEFAULT DATUM / ELEVATION ROTARY TABLE / 75.00 (m)	LAST SAFETY MEETING	BLOCK	FORMATION	BHA HRS OF SERVICE
--	----------------------------	--------------	------------------	---------------------------

LAST SURVEY	LAST CSG SHOE TEST (EMW)	LAST CASING	NEXT CASING
MD 75.00 (m) INC 0.00° AZM 0.00°	(sg)		

CURRENT OPERATIONS: Continuing with 100% preloading of rig

24 HR SUMMARY: Towed rig to Wasabi-1 with Pacific Wrangler and Pacific Battler, pinned rig at Wasabi-1, confirmed and accepted heading and location. Jacked up rig to 1.5 meter air gap and comence preloading rig to 100%.

24 HR FORECAST: Complete 100% preload, hold preload for 6 hours, dump preload, jack up to drilling draft and skid out cantilever.

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	21:00	21.00	R-MOB-DEM OB	MOB	PP		Rig in transit from Westernport to Wasabi-1 location. At 06:00, Heading 131' Longitude 146°08 South, Latitude 39' East, Speed 4 knots, total distance traveled 81 nautical miles. ETA at Wasabi 23:00 10 Feb 2008. At 18:00, Heading 27' Longitude 146°49.0 South, Latitude 39°11.3 East, Speed 5.5 knots, total distance traveled 115 nautical miles. At 21:00, Heading 119.5" Longitude 147°15.85 South, Latitude 38°39.32 East, total distance traveled 161 nautical miles
21:00	23:00	2.00	R-MOB-DEM OB	MOB	PP		Start run in to Wasabi-1 1km from location, lower legs, soft pinned rig and confirmed and accepted rig postion. Provisional Rig Postion: (Position to be confirmed after preload is completed and rig jacked up to working height.) Latitude 38°29.18.1685 South Longitude 147°15.49.0843 East Rig Heading 119.51 Rig postion is 15.27 meters ON A BEARING OF 185.55' T from intended location.
23:00	0:00	1.00	R-MOB-DEM OB	RIGSER	PP		Jacked up rig to 1.5 meter air gap and commenced 100% preload

24.00 = Total Hours Today

06:00 UPDATE

0000-0600 00:00 - 06:00 - Continue with 100% preloading of rig.

Phase Data to 2400hrs, 10 Feb 2008:

Mob/Demob	(P1)	38	09 Feb 2008 to 10 Feb 2008	38.00	1.583	0.0m
-----------	------	----	----------------------------	-------	-------	------

Daily Drilling Report

WELL NAME WASABI-1				DATE 10-02-2008
API #	24 HRS PROG 0.00 (m)	TMD 0.00 (m)	TVD 75.00 (m)	REPT NO 13

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
TOTAL MARINE	35		SERVICE	1	
MO47 CREW	5		ADA	4	
NATIONAL OILWELL	1		BHI	2	
TAMBORITHA	2		ABB VECTO	1	
CATERING	8		SEA DRILL	16	
FURGO	2				

TOTAL PERSONNEL ON BOARD: 77

SUPPORT CRAFT

TYPE	REMARKS
PACIFIC WRANGLER	
MV BATTLER	

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		45	CEMENT	MT		40
BENTONITE	MT		28	BARACARB	MT		0
FUEL OIL	MT	10	257	WATER, POTABLE	MT	43	15
WATER, DRILLING	MT		9	BASE OIL	bbl		0
BRINE	bbl		0				

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
			1.20	0.50	1.30

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
------	------	-------	---------------	---------