

**Kourosh
Mehin/DPI/VICGOV1**
05/05/2008 07:58 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 03 May
2008

Hi Michael
Please for your record.
KM

Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 05/05/2008 07:57 AM -----



"Tony Kress"
<TKress@3doil.com.au>
03/05/2008 08:47 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 03 May 2008

Good morning everyone,

Operations on the WSH-3 well yesterday were as follows:

0000hrs-2400hrs 02 May 2008:

Installed Diverter, overshot and choke line.
RIH with BOP test tool and landed it out in the wellhead.
Pressure tested the BOP.
Pressure tested surface equipment (Kelly hose, TIW valve, upper and lower IBOP).
Installed wear bushing in wellhead.
Picked up and shallow tested the Powerdrive MWD steerable assembly.
Pressure tested the lower pipe rams.
RIH from 200m to 285m where the string took weight.
Washed and reamed through cement from 285m to 468m.

0000hrs-0600hrs 03 May 2008:

Washed and reamed through cement inside casing from 486m to top of float collar at 1103m.
Drilled out plugs and float collar from 1103m to 1104m.
Commenced displacing well to new mud while drilling on float collar.

Forward Plan:

Drill out cement shoetrack. Perform FIT. Drill ahead 311mm (12.25") hole.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au