

**Kourosh
Mehin/DPI/VICGOV1**
27/04/2008 10:26 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 26 April
2008

Hi Michael
Please for your record.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 27/04/2008 10:25 AM -----



"Tony Kress"
<TKress@3doil.com.au>
26/04/2008 08:20 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 26 April 2008

Good morning all,

Operations on the WSH-3 well since yesterday are as follows:

0000hrs-2400hrs 25 April 2008:

RIH with cement stinger and stung into conductor shoe.
Rigged up cementing lines and cemented conductor string in place. Observed returns at seabed with ROV.
Unstung cement stinger and circulated inside conductor.
POOH with stinger.
RIH with 660mm (26") bit and tagged landing collar at expected depth.
Picked up wellhead assembly and installed adjuster nut. Laid out assembly.
Made final cut and dress on Conductor after confirming space out.
Installed and function tested Diverter.
Commenced picking up 445mm (17.5") directional BHA (with motor).

0000hrs-0600hrs 26 April 2008:

Continued to RIH with 445mm (17.5") BHA
Tagged top of shoe at 121mMDRT. Took survey (0.26 deg).
Drilled out shoe and rathole to 125m. Displaced well to flocculated mud.
Drilled ahead to 143m.

Forward Plan:

Directionally drill 445mm (17.5") hole.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au