

**Kourosh  
Mehin/DPI/VICGOV1**  
29/04/2008 09:05 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1  
cc  
bcc  
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 29 April  
2008

Michael  
Please for your record.  
KM  
Regards

Kourosh Mehin

-----  
**Dr Kourosh Mehin**  
Principal Petroleum Resources Advisor  
Tel.: (61 3) 9658 4416  
Fax.: (61 3) 9658 4499  
  
Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 29/04/2008 09:05 AM -----



**"Tony Kress"**  
<TKress@3doil.com.au>  
29/04/2008 08:00 AM

To  
cc  
Subject West Seahorse-3 - Daily Update to 0600hrs, 29 April 2008

Good morning all,

Operations on the WSH-3 well since yesterday are as follows:

**0000hrs-2400hrs 28 April 2008:**

Continued to POOH from 1070m to 739m, working through tight spots as required.  
POOH to 125m (top of drill collars), working tight spots between 739m and 543m.  
POOH, laying out 209mm (8.25") DC's and 444mm (17.5") bit and stabilizer.  
Made up jetting assembly, ran in to 87m and jetted landing collar. POOH.  
Rigged up to run casing.  
Picked up shoe and float joints. Checked floats.  
Ran in with 340mm (13 3/8") casing to 854m.

**0000hrs-0600hrs 29 April 2008:**

Continued to run 340mm (13 3/8") casing from 854m to 1091m.  
Rigged down casing spider and casing circulating tool.  
Picked up the wellhead assembly and prepared to make it up to the casing.

**Forward Plan:**

Land out 340mm (13 3/8") casing. Circulate hole and then cement casing in place. Prepare to nipple up BOP stack.

Regards,

Tony

**Anthony Kress**  
Operations Geologist

**3D Oil Limited**  
164 Flinders Lane  
Melbourne, Vic, 3000

Tel: +61 3 9650 9866  
Fax: +61 3 9639 1960  
Mob: +61 431 850 803  
[www.3doil.com.au](http://www.3doil.com.au)