

**Kourosh
Mehin/DPI/VICGOV1**
07/05/2008 09:02 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 07 May
2008

Michael
Please for your reord.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 07/05/2008 09:02 AM -----



"Tony Kress"
<TKress@3doil.com.au>
07/05/2008 08:12 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 07 May 2008

Good morning all,

Operations on the WSH-3 well yesterday were as follows:

0000hrs-2400hrs 06 May 2008:

Continued running MDT-GR (attempted a further 8 pretests and took 4 oil samples from the N1 reservoir)
Rigged down Run #2: MDT-GR.
(Transferred 3 x fluid samples from MDT MRMS chambers to Petrotech sample cylinders offline. 1 sample not transferred).
Rigged up WL Run #3: MSCT-GR
Ran in and attempted to cut cores at 1694m and 1686m – mechanical failure. Misrun.
POOH to check tool. Cleared tool of sticky cuttings which were preventing the tool from functioning.
Ran in hole Run #4: MSCT-GR. Cut 14 cores (12 cores recovered at surface).
Rigged down Schlumberger.
Made up mule shoe on drill pipe and RIH to 1565m.

0000hrs-0600hrs 07 May 2008:

Continued to RIH from 1565m to 1770m – tagged fill.
Made up TDS and washed down to 1771m – unable to work past this depth.
Rigged up circulating head and set suspension plug #1A from 1770m to 1630m.
POOH to 1633m
Circulated out and dumped cement contaminated returns.
Prepare to set second part of bottom suspension plug.

Forward Plan:

Continue with suspension program.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au