

PORT FAIRY #1 13 3/8" CASING RUNNING TALLY

[illegible]

CASING RUN SUMMARY

Drill to 69.2m. POOH.
Conduct pre-casing meeting.
Rig up to run casing.
Run shoe followed by next 5 joints of casing. (13.3/8" K-55 BTC Casing)
Tag bottom. Pick up of bottom to cement.
Prepare for cementing.
Conduct pre-cementing meeting.
Commence cement job.

DO NOT RUN FLOAT