

**06 Aug 2005**

From: WJ Westman

To: J. Ah-Cann

Well Data							
Country	AUSTRALIA	MDBRT	0.0m	Cur. Hole Size	0.000in	AFE Cost	\$ 24733636
Field	VIC-RL6	TVDBRT	0.0m	Last Casing OD	0.000in	AFE No.	34262-PM-05-AF-01-00
Drill Co.	DIAMOND OFFSHORE (AUSTRALIA) LLC	Progress	0.0m	Shoe TVDBRT	0.0m	Daily Cost	\$ 3568126
Rig	OCEAN PATRIOT	Days from spud		Shoe MDBRT	0.0m	Cum Cost	\$ 3568126
Wtr Dpth(LAT)	155.0m	Days on well	0.81	FIT/LOT:	0.00ppg / 0.00ppg		
RT-ASL(LAT)	21.5m	Planned TD MD		Current Op @ 0600			
RT-ML	176.5m	Planned TD TVDRT		Planned Op			

**Summary of Period 0000 to 2400 Hrs****Operations For Period 0000 Hrs to 2400 Hrs on 06 Aug 2005**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
RM	P	RM	0430	1330	9.00	0.0m	Last anchor on rack at 04:22 am. Dip fuel and prepare statement. Pacific Wrangler on tow bridle. Far Grip following. Tow at 4.5 knts.
RM	TP (RE)	RM	1330	1500	1.50	0.0m	Towline shackle (85ton) parted at fishplate. Wrangler recover tow line. Rig recover fishplate.
RM	TP (RE)	RM	1500	1630	1.50	0.0m	Pass secondary tow bridle to Pacific Wrangler and attach 2nd tow bridle. Port leg of tackle broke behind thimble when loaded. (Leg had twisted previously during attachment process).
RM	TP (RE)	RM	1630	1700	0.50	0.0m	Drop #5 anchor to hold rig stern-to-weather. Pay out 600m of chain. Weather deteriorating. Wind 30 knts gusting 40 knts. Position 39° 18.19' S 143° 26.6" E
RM	TP (RE)	RM	1700	1900	2.00	0.0m	Attempt to attach re-built primary tow bridle. Wind 40 knts+.
RM	TP (RE)	RM	1900	2400	5.00	0.0m	Shut down due to sea height and darkness. Danger of losing seamen overboard. Rig is clear of shipping lanes. Far Grip and Wrangler maintain watch for shipping.  Ballast down to storm draught to stabilize rig as #8 anchor being moved on bolster by sea.

**Operations For Period 0000 Hrs to 0600 Hrs on 07 Aug 2005**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
RM	TP (RE)	RM	0000	0600	6.00	0.0m	Wait on daylight. Weather moderating.

**Phase Data to 2400hrs, 06 Aug 2005**

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/RIG-UP/PRESPUD(RM)	19.5	06 Aug 2005	06 Aug 2005	19.50	0.812	0.0m

**Personnel On Board**

Company	Pax
DIAMOND OFFSHORE (AUSTRALIA) LLC	50
DIAMOND OFFSHORE (AUSTRALIA) LLC	1
UPSTREAM PETROLEUM	2
ESS	8
DOWELL SCHLUMBERGER	2
GEOSERVICES OVERSEAS S.A.	2
FUGRO SURVEY LTD	5
M-1 AUSTRALIA PTY LTD	1
MO47 CREW	9
MARCOM	1
CAMERON AUSTRALIA PTY LTD	1



# Anzon Australia

LIMITED

Personnel On Board	
Total	82