



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Tue, 02 May, 2006

Max POB next 5 days 92
Max POB on Rig 100



Tue 02-May-06			Wed 03-May-06			Thu 04-May-06			Fri 05-May-06			Sat 06-May-06		
0:00			0:00			0:00			0:00			0:00		
1:00	Run VSP		1:00			1:00			1:00			1:00		
2:00			2:00	Change over drilling wire		2:00			2:00			2:00		
3:00			3:00	Pick up and service break MWD stab sleeve		3:00			3:00			3:00		
4:00			4:00	L/D 8" DC'S and Jar		4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10	
6:00			6:00			6:00			6:00			6:00		
7:00			7:00	M/U 12 1/4" BHA and drill out casing. Perform LC		7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00	Suspend. Set storm packer in 9-5/8" casing		12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00	Release BOP. Release guide wires		16:00			16:00			16:00			16:00		
17:00			17:00	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25		17:00			17:00			17:00		
18:00	Position rig over Basker 4		18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00	Install guide wires. Latch & Test BOP and riser		20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
9	Upstream Diamond	5	1	Upstream Diamond Extra cook Swire	1	2 4	Upstream Diamond	1 6	1 6 3	Upstream Diamond ESS Fugro MI	1 7 3		Upstream Diamond ESS Fugro MI	
1	MI ESS Dowell	1		ESS Dowell		2	ESS Dowell	2		Dowell Geoservices Cameron			Dowell Geoservices Cameron	
1	Geoservices Cameron			Geoservices Cameron			Geoservices Cameron			Geoservices Cameron			Geoservices Cameron	
2	Schlumberger Sperry Weatherford Fugro Surveyors Halliburton Baker liner hand	2	2	Schlumberger Sperry Weatherford Fugro Surveyors Halliburton Schlumberger	5	1	Schlumberger Sperry Weatherford Fugro Surveyors Halliburton Schlumberger	1		Schlumberger Sperry Weatherford			Schlumberger Sperry Weatherford	
13		9	5		10	9		10	10		11			
POB at end of crew movements		92	POB at end of crew movements		87	POB at end of crew movements		86	POB at end of crew movements		85	POB at end of crew movements		85
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			8 1/2" Drilling equipment Schl Tools											
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
			Helo fuel.											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at rig Wrangler at rig			Far Grip at rig Wrangler at town			Far Grip at rig Wrangler at Melb.			Far Grip at rig Wrangler at Melb.			Far Grip at rig Wrangler at Melb.		
Tue 02-May-06			Wed 03-May-06			Thu 04-May-06			Fri 05-May-06			Sat 06-May-06		