



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Sat, 03 June, 2006

Max POB next 5 days 101
Max POB on Rig 100



| Sat 03-Jun-06 | | | Sun 04-Jun-06 | | | Mon 05-Jun-06 | | | Tue 06-Jun-06 | | | Wed 07-Jun-06 | | |
|---|--|-------------|---|--|-------------|---|--|-------------|---|---|-------------|---|--|-------------|
| 0:00 | | | 0:00 | | | 0:00 | | | 0:00 | | | 0:00 | | |
| 1:00 | | | 1:00 | | | 1:00 | R/u & test slickline, FOBV and surface lines, lar | | 1:00 | | | 1:00 | | |
| 2:00 | | | 2:00 | | | 2:00 | | | 2:00 | | | 2:00 | | |
| 3:00 | Pull wear bushing, jet clean wellhead again | | 3:00 | | | 3:00 | Pressure up on FBIV & set packer, test tubing & | | 3:00 | | | 3:00 | | |
| 4:00 | | | 4:00 | | | 4:00 | | | 4:00 | | | 4:00 | | |
| 5:00 | | | 5:00 | | | 5:00 | Perform inflow test on SSSV. Slickline set & tes | | 5:00 | | | 5:00 | | |
| 6:00 | | | 6:00 | | | 6:00 | | | 6:00 | Pull Hurricane packer and storm valve | | 6:00 | | |
| 7:00 | Determine tubing hanger spaceout with LIT on | | 7:00 | | | 7:00 | | | 7:00 | | | 7:00 | | |
| 8:00 | | | 8:00 | | | 8:00 | Unlatch THRT, POOH & stand back landing str | | 8:00 | | | 8:00 | | |
| 9:00 | | | 9:00 | | | 9:00 | | | 9:00 | Run Well Patroller to PBTD (≈ 3445m) to clean | | 9:00 | | |
| 10:00 | Rig up tubular handling equipment | | 10:00 | | | 10:00 | | | 10:00 | | | 10:00 | | |
| 11:00 | Run tailpipe, packer and 4½" completion string | | 11:00 | M/u SSSV, run remaining 4½" completion (~6 jts | | 11:00 | | | 11:00 | | | 11:00 | | |
| 12:00 | | | 12:00 | | | 12:00 | | | 12:00 | | | 12:00 | | |
| 13:00 | | | 13:00 | | | 13:00 | | | 13:00 | | | 13:00 | | |
| 14:00 | | | 14:00 | M/u & run tubing hanger with 5½" completion ris | | 14:00 | | | 14:00 | | | 14:00 | | |
| 15:00 | | | 15:00 | | | 15:00 | | | 15:00 | | | 15:00 | RIH and perforate reqd intervals overbalanced | |
| 16:00 | | | 16:00 | | | 16:00 | Install new AX Gasket on Basker-4 wellhead, u | | 16:00 | | | 16:00 | | |
| 17:00 | | | 17:00 | | | 17:00 | | | 17:00 | | | 17:00 | | |
| 18:00 | | | 18:00 | | | 18:00 | | | 18:00 | | | 18:00 | | |
| 19:00 | | | 19:00 | | | 19:00 | | | 19:00 | | | 19:00 | | |
| 20:00 | | | 20:00 | | | 20:00 | | | 20:00 | | | 20:00 | | |
| 21:00 | | | 21:00 | | | 21:00 | | | 21:00 | | | 21:00 | | |
| 22:00 | | | 22:00 | | | 22:00 | Pressure test BOPs & casing on Basker-4 | | 22:00 | | | 22:00 | | |
| 23:00 | | | 23:00 | | | 23:00 | | | 23:00 | | | 23:00 | | |
| TO | CREW MOVEMENTS | FROM | TO | CREW MOVEMENTS | FROM | TO | CREW MOVEMENTS | FROM | TO | CREW MOVEMENTS | FROM | TO | CREW MOVEMENTS | FROM |
| 2 | Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford | 6 | | Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford | | | Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford | | 1 10 | Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Expro Data Well Dynamics | 1 6 | | Upstream Diamond ESS Fugro MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford | |
| 2 | | 6 | | | | | | | 22 | | 8 | | | |
| POB at end of crew movements | | 87 | POB at end of crew movements | | 87 | POB at end of crew movements | | 87 | POB at end of crew movements | | 101 | POB at end of crew movements | | 101 |
| EQUIPMENT FROM RIG | | | EQUIPMENT FROM RIG | | | EQUIPMENT FROM RIG | | | EQUIPMENT FROM RIG | | | EQUIPMENT FROM RIG | | |
| EQUIPMENT TO RIG | | | EQUIPMENT TO RIG | | | EQUIPMENT TO RIG | | | EQUIPMENT TO RIG | | | EQUIPMENT TO RIG | | |
| | | | | | | Load 2 x Subsea trees | | | | | | | | |
| VESSEL MOVEMENTS | | | VESSEL MOVEMENTS | | | VESSEL MOVEMENTS | | | VESSEL MOVEMENTS | | | VESSEL MOVEMENTS | | |
| Far Grip in Melbourne Wrangler at Rig Sentinel at Rig | | | Far Grip in Melbourne Wrangler at Rig Sentinel at Rig | | | Far Grip in Melbourne Wrangler at Rig Sentinel at Melbourne | | | Far Grip to Rig Wrangler at Rig Sentinel off contract | | | Far Grip at Rig Wrangler at Rig Sentinel off contract | | |
| Sat 03-Jun-06 | | | Sun 04-Jun-06 | | | Mon 05-Jun-06 | | | Tue 06-Jun-06 | | | Wed 07-Jun-06 | | |