

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 21/06/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 20/06/2006 06:00		Report End Date/Time 21/06/2006 06:00	Report Number 5
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 30,506	Cumulative Cost 149,724
Management Summary Continue with rig down, cleaning & packing away of rig equipment ready for back loading. Removal of 4 x drill lines. Skid the rig North 3 meters to gain access to the outer pipe rack. Rig down the outer pipe rack & position on main deck. Platform using the crane & ROV for 2 hours to move a bumper rail on the sea bed that was lying on a pipe line.			
Activity at Report Time R/D pipe rack.			
Next Activity Back load boat.Rig down derrick			

Daily Operations: 24 HRS to 21/06/2006 06:00

Well Name Fortescue A2			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Artificial Lift Optimization		Plan Reconfigure GLV's, SBHP Survey and GR Survey	
Report Start Date/Time 20/06/2006 06:00		Report End Date/Time 21/06/2006 06:00	Report Number 2
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 125,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 47,304	Cumulative Cost 58,548
Management Summary Conduct Schlumberger GR/SBHP survey. Set plug at 1929 mts, change out unloading gas lift valve at 1264 mts mdr			
Activity at Report Time SDFN			
Next Activity Complete gas lift valve change outs pull plug and move to A-34			