

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 12/09/2006 06:00

Well Name Fortescue A12			
Rig Name		Company	
Job Subcategory		Plan	
		P&A Prior to Re-drilling	
Report Start Date/Time 11/09/2006 06:00		Report End Date/Time 12/09/2006 06:00	Report Number 11
AFE or Job Number 40000454	Currency AUD	Total Original AFE Amount 1,478,143	Total AFE Supplement Amount
Days Ahead/Behind 4.0		Daily Cost Total 187,477	Cumulative Cost 1,186,427
Management Summary RIH with 4" drill pipe to 975m, load rig equipment on Far Scandia and prepare for rig flip, circulate well clean, pump 60bbls of 16.5ppg cement, wait on cement. Tag top of cement at 851.4m, POOH with 4" drill pipe.			
Activity at Report Time POOH with 4" drill pipe.			
Next Activity Pressure test cement plug and casing. Nipple down BOPs			

Daily Operations: 24 HRS to 11/09/2006 12:00

Well Name Bream B10			
Rig Name		Company	
Wireline		Halliburton / Schlumberger	
Job Subcategory		Plan	
		Tubing Integrity Test	
Report Start Date/Time 11/09/2006 06:00		Report End Date/Time 11/09/2006 12:00	Report Number 2
AFE or Job Number 46000463	Currency AUD	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,004	Cumulative Cost 29,196
Management Summary Run in hole with new Circulating valve, test to ensure integrity on the tubing, rig off the well and rig up on the B-16			
Activity at Report Time SDFN			
Next Activity Changing out Gas Lift Valves and Unloading the well			

Daily Operations: 24 HRS to 12/09/2006 06:00

Well Name Bream B16			
Rig Name		Company	
Wireline		Halliburton / Schlumberger	
Job Subcategory		Plan	
		Perforate	
Report Start Date/Time 11/09/2006 12:00		Report End Date/Time 12/09/2006 06:00	Report Number 4
AFE or Job Number L0501F503	Currency AUD	Total Original AFE Amount 170,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 9,924	Cumulative Cost 55,485
Management Summary Rig up on the well, Pressure test as per the WellWork procedure.			
Activity at Report Time SDFN			
Next Activity Change out Gas Lift valves and circulate / unload well			