

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 06/09/2006 06:00

Well Name

Fortescue A12

Rig Name

Company

Job Subcategory

Plan

P&A Prior to Re-drilling

Report Start Date/Time

05/09/2006 06:00

Report End Date/Time

06/09/2006 06:00

Report Number

5

AFE or Job Number

40000454

Currency

AUD

Total Original AFE Amount

1,478,143

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

86,106

Cumulative Cost

538,889

Management Summary

Nipple up BOPs and pressure test, remove two way check, release tubing hanger, Schlumberger power cut tubing at 3125m. Rig down Schlumberger, circulate well clean with seawater. POOH with 3-1/2" tubing.

Activity at Report Time

POOH with 3-1/2" and lay out tubing hanger.

Next Activity

POOH with 3-1/2" tubing and C - line to SSSV. RIH with 4" drill pipe and cement.