

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 07/09/2006 06:00

Well Name

Fortescue A12

Rig Name

Company

Job Subcategory

Plan

P&A Prior to Re-drilling

Report Start Date/Time

06/09/2006 06:00

Report End Date/Time

07/09/2006 06:00

Report Number

6

AFE or Job Number

40000454

Currency

AUD

Total Original AFE Amount

1,478,143

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

99,829

Cumulative Cost

638,718

Management Summary

Continue POOH with 3-1/2" tubing and control line to SSSV, RIH with 4" drill pipe and 3-1/2" tubing tag tubing stump at 3123.6m, pump 7.8bbbls of 15.8ppg cement slurry, POOH to 3064m and circulate well to ISW. Tag top of cement at 3090.6m, POOH with 4" DP and 3-1/2" tubing.

Activity at Report Time

POOH with 3-1/2" tubing.

Next Activity

Continue to POOH with 3-1/2" tubing and pressure test casing.