

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 02/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 01/11/2006 06:00		Report End Date/Time 02/11/2006 06:00	Report Number 7
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 76,452	Cumulative Cost 561,894
Management Summary Night shift shut down for rest. Day shift arrive on 15:00hrs flight, continue rigging up machinery deck equipment. R/up pony structures. Continue to install pipe work on mud tanks. R/up PDP electrical panel. Work Boat Far Scandia. R/up 3 x pipe rack panels into position & secure.			
Activity at Report Time R/up Access stairs to pipe rack from main deck.			
Next Activity R/up Master Skid Beams			

Daily Operations: 24 HRS to 01/11/2006 20:00

Well Name Fortescue A12			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyro survey inside surface casing	
Report Start Date/Time 01/11/2006 06:00		Report End Date/Time 01/11/2006 20:00	Report Number 1
AFE or Job Number L0501G103	Currency AUD	Total Original AFE Amount 30,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,104	Cumulative Cost 11,104
Management Summary Mobilize wireline crews, rig up Schlumberger wireline equipment and SDI gyros, run 3" (keeper) gyro survey to 845m, rig down and pick up equipment, de-mod all crews.			
Activity at Report Time De-mod crews.			
Next Activity Conduct rig 22 operations on West Tuna.			

Daily Operations: 24 HRS to 01/11/2006 21:00

Well Name Snapper A14B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Relace WR-SSV	
Report Start Date/Time 01/11/2006 06:00		Report End Date/Time 01/11/2006 21:00	Report Number 2
AFE or Job Number 46000479	Currency AUD	Total Original AFE Amount 40,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 22,520	Cumulative Cost 50,661
Management Summary Rigging up on the A-14b and changing out the SSSV.			
Activity at Report Time Continue on with the A-14b rig up.			
Next Activity Rig up on the A-5a and perform a Pulse test			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 02/11/2006 06:00

Well Name

Snapper A5A

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory

Pressure Survey

Plan

Pulse test between SNA A5a and SNA A21

Report Start Date/Time

01/11/2006 21:00

Report End Date/Time

02/11/2006 06:00

Report Number

1

AFE or Job Number

46000479

Currency

AUD

Total Original AFE Amount

70,000

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

4,338

Cumulative Cost

4,338

Management Summary

Activity at Report Time

Next Activity