

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 1/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 31/12/2006 06:00		Report End Date/Time 1/01/2007 06:00	Report Number 19
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 83,649	Cumulative Cost 1,396,939
Management Summary Cameron remove BPV, run THRT & make up into hanger. Shell test riser connections & Annular 300/3000psi. Release hanger, pick up to 75k & unseat hanger. HES RIH & recover plug from 4339m. Control drink rate with Baracarb pill. Rig up Schlumberger & RIH. Unable to pass through 3700m. Consult day shift supervisor & weekend duty manager. Cut tubing @ 3651.9m. POOH. Forward circulate bottoms up. Rig down Schlumberger.			
Activity at Report Time Forward circulating bottoms up.			
Next Activity Recover upper section 3-1/2" completion			

Daily Operations: 24 HRS to 1/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Control line diagnostics/plug & secure		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 31/12/2006 06:00		Report End Date/Time 1/01/2007 06:00	Report Number 16
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 1,536	Cumulative Cost 199,669
Management Summary Monitor both PA and Tbg pressures PA pressure increased 75 kpa over 12 hrs. Tbg pressure increased 50 kpa over 12 hrs			
Activity at Report Time SDFN			
Next Activity Continue to monitor PA / Tbg pressure			

Daily Operations: 24 HRS to 1/01/2007 06:00

Well Name Mackerel A3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Gas Lift		Plan Tubing Integrity Test & Lower Master Valve Repair	
Report Start Date/Time 31/12/2006 06:00		Report End Date/Time 1/01/2007 06:00	Report Number 2
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 40,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,511	Cumulative Cost 23,022
Management Summary Replace both B mandrels with circ and unloading gas lift valves. Unload PA , start bleeding down PA to test for PA / Tbg communication			
Activity at Report Time SDFN			
Next Activity Set POP plug in sssv nipple, rig down and move to A-2			