



5 DAY TECHNICAL LIMIT FORECAST

Well : LONGTOM 3
Forecast from : Thu, 13 July, 2006

Max POB next 5 days 88
Max POB on Rig 100



Thu 13-Jul-06			Fri 14-Jul-06			Sat 15-Jul-06			Sun 16-Jul-06			Mon 17-Jul-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00	POOH		2:00			2:00			2:00			2:00	Run Riser	
3:00	Make up cmt head/HPWH RT/BHA		3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00	Rig Up to Run 16" csg		5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00	Trip In Hole to Drill Out 30" Shoe		9:00			9:00			9:00			9:00		
10:00	Drill Out Shoe		10:00			10:00			10:00			10:00		
11:00	Drill 22" hole		11:00			11:00			11:00	Run Drill Pipe Stinger		11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00	Run 16" Csg		14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00	Circulate		16:00		
17:00			17:00			17:00			17:00	Cement 16" csg		17:00		
18:00			18:00			18:00			18:00			18:00	Install Slip jt / Diverter	
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00	Circulate & Condition Wellbore		21:00			21:00	POOH with DP		21:00	RD Riser running tools	
22:00			22:00			22:00			22:00			22:00	PT csg / H4 / C/K Valves	
23:00			23:00	POOH/Rack back BHA		23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
1	Upstream Diamond ESS	2	1 4	Upstream Diamond ESS	1 3 3		Upstream Diamond ESS		1 5	Upstream Diamond ESS	1 3		Upstream Diamond ESS	
1	Dowell Anadrill Geoservices Baroid Cameron Schlumberger Weatherford Fugro Surveyors	1 3		Dowell Anadrill Geoservices Baroid Cameron Schlumberger Weatherford Q-Tec Schlumberger Sparkies	1 2		Dowell Anadrill Geoservices Baroid Cameron Schlumberger Weatherford		1	Dowell Anadrill Geoservices Baroid Cameron Schlumberger Weatherford Q-Tec			Dowell Anadrill Geoservices Baroid Cameron Schlumberger Weatherford	
2		6	5		10				7		4			
POB at end of crew movements		88	POB at end of crew movements		83	POB at end of crew movements		83	POB at end of crew movements		86	POB at end of crew movements		86
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			Expro test equipment											
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
						Barite SBM Base Oil								
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip to Rig Wrangler at rig			Far Grip at Rig Wrangler at town			Far Grip at Rig Wrangler in town			Far Grip at Rig Wrangler to Rig			Far Grip at Rig Wrangler at Rig		
Thu 13-Jul-06			Fri 14-Jul-06			Sat 15-Jul-06			Sun 16-Jul-06			Mon 17-Jul-06		