



5 DAY TECHNICAL LIMIT FORECAST

Well : LONGTOM 3
Forecast from : Fri, 04 August, 2006

Max POB next 5 days 84
Max POB on Rig 100



Fri 04-Aug-06			Sat 05-Aug-06			Sun 06-Aug-06			Mon 07-Aug-06			Tue 08-Aug-06		
0:00			0:00			0:00			0:00			0:00		
1:00	POH for new bit		1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00	R/U e-line, run XPT log, POH, rig down		6:00	RIH w- stinger and set cement plugs, circ clear	
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00	Test BOPs		9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00	Circulate		11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00	RIH with new bit		15:00			15:00	Wiper Trip to 16" Shoe		15:00			15:00		
16:00			16:00	Drill 13-1/2" hole fm 2260m to 2650m (Volcanics)		16:00	Circulate		16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00	POOH		20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00	Drill 13-1/2" hole fm 1726m to 2250m (Admiral)		23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
1	Upstream	1		Upstream		1	Upstream	1		Upstream			Upstream	
4	Diamond	3		Diamond			Diamond			Diamond			Diamond	
	ESS	4		ESS			ESS			ESS			ESS	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Anadrill			Anadrill			Anadrill			Anadrill			Anadrill	
1	Geoservices			Geoservices			Geoservices			Geoservices			Geoservices	
	Baroid	1		Baroid			Baroid			Baroid			Baroid	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger	6		Schlumberger	6		Schlumberger			Schlumberger			Schlumberger	
	Weatherford	3		Weatherford	3		Weatherford			Weatherford			Weatherford	
	West Engineering													
	Unrig	2												
	Dawson Tech	1												
6		15												
POB at end of crew movements		84	POB at end of crew movements		84	POB at end of crew movements		84	POB at end of crew movements		84	POB at end of crew movements		84
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
2 Reed 9-1/2" bits 2 x Eoscope 2 x sources Barite 400bbls base oil cement														
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Rig Wrangler dep Melb pm			Far Grip dep rig pm Wrangler at Rig pm			Far Grip arr Melb pm Wrangler at Rig			Far Grip at Rig Wrangler at Rig			Far Grip at Rig Wrangler at Rig		
Fri 04-Aug-06			Sat 05-Aug-06			Sun 06-Aug-06			Mon 07-Aug-06			Tue 08-Aug-06		