



5 DAY TECHNICAL LIMIT FORECAST

Well : LONGTOM 3
Forecast from : Tue, 08 August, 2006

Max POB next 5 days 100
Max POB on Rig 100



Tue 08-Aug-06			Wed 09-Aug-06			Thu 10-Aug-06			Fri 11-Aug-06			Sat 12-Aug-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00	Test BOPs	
2:00	R/U E-line, run XPT log, POH, rig down		2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00	POOH w/ BOP test tool; LD	
7:00			7:00			7:00			7:00			7:00	Make up BHA	
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00	RU to Run 10-3/4" Csg		10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00	Run 10-3/4" csg		12:00	Make up CMT head / C&C & prep to CMT		12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00	Cement 10-3/4" Csg		14:00		
15:00			15:00			15:00			15:00			15:00	RIH to TD	
16:00			16:00	M/U and perform polish run to dress plug top.		16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00	Set casing hanger seals and P/T		18:00		
19:00			19:00			19:00			19:00			19:00		
20:00	RIH w- stinger and set cement plug, circ clean		20:00			20:00			20:00	Release from casing hanger		20:00		
21:00			21:00			21:00			21:00	POOH		21:00		
22:00			22:00			22:00			22:00	RD casing hanger running Tools		22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
1	Upstream	1		Upstream			Upstream		1	Upstream	1		Upstream	
6	Diamond	5		Diamond		3	Diamond	3	7	Diamond	7		Diamond	
	ESS			ESS			ESS		3	ESS	3		ESS	
	Dowell			Dowell			Dowell			Dowell			Dowell	
1	Anadrill	1		Anadrill			Anadrill			Anadrill			Anadrill	
1	Geoservices	1		Geoservices	1		Geoservices	1		Geoservices			Geoservices	
	Baroid			Baroid			Baroid			Baroid			Baroid	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger	6		Schlumberger			Schlumberger	6		Schlumberger			Schlumberger	
	Weatherford			Weatherford			Weatherford			Weatherford	5		Weatherford	
2	Fruco	2				1	Brandt	1	1	MI Swaco	1			
1	MI Swaco									QTEC				
1	Tap						MI Swaco	1						
						2	HSE AUDIT			HSE AUDIT	2			
13		10			15	7		12	12		19			
POB at end of crew movements		100	POB at end of crew movements		100	POB at end of crew movements		95	POB at end of crew movements		88	POB at end of crew movements		88
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
						Logging tools								
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
Fuel Bits Exceed						Base oil								
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip dep Melb pm Wrangler at Rig			Far Grip arr Rig pm Wrangler at Rig			Far Grip at Rig Wrangler dep Rig am			Far Grip at Rig Wranglerarr Melb am			Far Grip at Rig Wrangler arr Rig pm		
Tue 08-Aug-06			Wed 09-Aug-06			Thu 10-Aug-06			Fri 11-Aug-06			Sat 12-Aug-06		