



5 DAY TECHNICAL LIMIT FORECAST

Well : LONGTOM 3  
Forecast from : Wed, 09 August, 2006

Max POB next 5 days 95  
Max POB on Rig 100



Wed 09-Aug-06			Thu 10-Aug-06			Fri 11-Aug-06			Sat 12-Aug-06			Sun 13-Aug-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00	RU to Run 10-3/4" Csg		2:00			2:00	POOH w/ BOP test tool; LD		2:00		
3:00			3:00			3:00			3:00	Make up BHA		3:00		
4:00			4:00	Run 10-3/4" csg		4:00	Make up CMT head / C&C & prep to CMT		4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00	Cement 10-3/4" Csg		6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00	M/U BHA and perform polish run to dress plug		9:00			9:00			9:00			9:00		
10:00			10:00			10:00	Release R/T, POOH. Run Mill/Flush tool, flush		10:00			10:00		
11:00			11:00			11:00			11:00	RIH to TD		11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00	Run and set csg seal assy and P/T		15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00	POOH		18:00			18:00		
19:00			19:00			19:00	RD casing hanger seal assy running Tools		19:00			19:00		
20:00			20:00			20:00	MU & run BOP test tools to ML		20:00			20:00		
21:00			21:00			21:00	Test BOPs		21:00	Drill 9-1/2" Hole / LWD / RST to 2900m		21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>	<b>TO</b>	<b>CREW MOVEMENTS</b>	<b>FROM</b>
	Upstream			Upstream	1		Upstream	1		Upstream			Upstream	
	Diamond	3		Diamond	3		Diamond	7		Diamond			Diamond	
	ESS			ESS	3		ESS	3		ESS			ESS	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Anadrill			Anadrill			Anadrill			Anadrill			Anadrill	
	Geoservices	2		Geoservices	2		Geoservices			Geoservices			Geoservices	
	Baroid			Baroid			Baroid			Baroid			Baroid	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger	6		Schlumberger			Schlumberger	5		Schlumberger			Schlumberger	
	Weatherford			Weatherford			Weatherford			Weatherford			Weatherford	
				Brandt	1		MI Swaco	1						
							QTEC	1						
				MI Swaco	1		HSE AUDIT	2						
				HSE AUDIT										
		6			7			19						
		8			12									
POB at end of crew movements	94		POB at end of crew movements	95		POB at end of crew movements	88		POB at end of crew movements	88		POB at end of crew movements	88	
<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>			<b>EQUIPMENT FROM RIG</b>		
				Logging tools									Schl tools Isolator plug Storm packer	
<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>			<b>EQUIPMENT TO RIG</b>		
				Base oil										
<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>			<b>VESSEL MOVEMENTS</b>		
	Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig			Far Grip at Rig	
	Wrangler at Rig			Wrangler to Melb			Wrangler to Melb			Wrangler at Rig			Wrangler at Rig	
<b>Wed 09-Aug-06</b>			<b>Thu 10-Aug-06</b>			<b>Fri 11-Aug-06</b>			<b>Sat 12-Aug-06</b>			<b>Sun 13-Aug-06</b>		