



5 DAY TECHNICAL LIMIT FORECAST

Well : LONGTOM 3
Forecast from : Wed, 12 July, 2006

Max POB next 5 days 91
Max POB on Rig 100



Wed 12-Jul-06			Thu 13-Jul-06			Fri 14-Jul-06			Sat 15-Jul-06			Sun 16-Jul-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00	Trip In Hole to Drill Out 30" Shoe		1:00			1:00			1:00		
2:00			2:00	Drill Out Shoe		2:00			2:00			2:00		
3:00			3:00	Drill 22" hole		3:00			3:00			3:00	Run Drill Pipe Stinger	
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00	Run 16" Csg		6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00	Circulate	
9:00			9:00			9:00			9:00			9:00	Cement 16" csg	
10:00	Make conductor up to PGB, Run 30" on DP		10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00	Circulate and cement 30"		13:00			13:00	Circulate & Condition Wellbore		13:00			13:00	POOH with DP	
14:00			14:00			14:00			14:00			14:00		
15:00	Wait on Cement		15:00			15:00	POOH/Rack back BHA		15:00			15:00		
16:00			16:00			16:00			16:00			16:00	RU to run BOP & Riser	
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00	Run Riser	
19:00	Make up cmt head/HPWH RT/BHA		19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00	Rig Up to Run 16" csg		21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream	2		Upstream			Upstream	1		Upstream			Upstream	1
	Diamond	1	2	Diamond	2	1	Diamond	3		Diamond		1	Diamond	3
	ESS			ESS	4		ESS	3		ESS		5	ESS	
	Dowell		1	Dowell	1		Dowell			Dowell			Dowell	
2	Anadrill			Anadrill			Anadrill			Anadrill			Anadrill	
	Geoservices			Geoservices			Geoservices			Geoservices			Geoservices	
	Baroid			Baroid			Baroid			Baroid			Baroid	
1	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger MWD Trainee			Schlumberger			Schlumberger			Schlumberger			Schlumberger	
	Weatherford			Weatherford			Weatherford			Weatherford			Weatherford	
	Trident	2					Q-Tech	1						
	Nexus						Schlumberger Sparkies	2						
2	Schlumberger Sparkies													
5		5	3		3	5		10				6		4
POB at end of crew movements		91	POB at end of crew movements		91	POB at end of crew movements		86	POB at end of crew movements		86	POB at end of crew movements		88
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
						Expro test equipment								
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
Fuel for Far Grip 16" casing gear Gel - barite Drill water									Barite SBM Base Oil					
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at Melb Wrangler at rig			Far Grip to Rig Wrangler at rig			Far Grip to Rig Wrangler to town			Far Grip at Rig Wrangler in town			Far Grip at Rig Wrangler to Rig		
Wed 12-Jul-06			Thu 13-Jul-06			Fri 14-Jul-06			Sat 15-Jul-06			Sun 16-Jul-06		