

Well : LONGTOM 3

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 88
 Max POB on rig : 100
 Start Date & Time : Mon 10-Jul-06 9:30
 Forecast End Time : Mon 11-Sep-06 12:00

| Start Time | Description | Target | Actual | Comments |
|------------------|---|-----------|-----------|---|
| 17:30 Fri 28 Jul | Slip and cut D/Line | 2.00 hrs | 2.50 hrs | |
| 20:00 Fri 28 Jul | RIH to 3025m | 3.00 hrs | 3.00 hrs | |
| 23:00 Fri 28 Jul | LWD Log | 6.00 hrs | 10.50 hrs | |
| 09:30 Sat 29 Jul | Drill 9-1/2 Pilot Hole from 3437- 3487M @5m/hr | 10.00 hrs | 15.50 hrs | |
| 01:00 Sun 30 Jul | Circulate hole clean | 4.00 hrs | 1.50 hrs | |
| 02:30 Sun 30 Jul | POOH | 12.00 hrs | 7.50 hrs | |
| 10:00 Sun 30 Jul | RU E/Line | 3.00 hrs | 2.00 hrs | |
| 12:00 Sun 30 Jul | E/Line log #2 | 12.00 hrs | 5.50 hrs | |
| 17:30 Sun 30 Jul | RD E/Line | 2.00 hrs | 1.00 hrs | |
| 18:30 Sun 30 Jul | Pick up 3-1/2" tubing and RIH to set kick off plug | 14.00 hrs | 14.00 hrs | |
| 08:30 Mon 31 Jul | Circ and set cement plug #1, pick up and circulate clean | 7.00 hrs | 7.00 hrs | |
| 15:30 Mon 31 Jul | Set cement plug#2, pick up and circulate clean and POH, laying out stinger | 9.00 hrs | 6.50 hrs | |
| 22:00 Mon 31 Jul | Change out primary seal on slip joint | 12.00 hrs | 16.50 hrs | |
| 14:30 Tue 01 Aug | M/U Hanger R/T and deepsea express head | 2.50 hrs | 2.50 hrs | |
| 17:00 Tue 01 Aug | MU 13-1/2" BHA w/ RST and RIH to 1009m, drill to KOP at 1080m | 15.00 hrs | 15.50 hrs | |
| 08:30 Wed 02 Aug | Drill 13-1/2" hole fm 1080 to 1600m (Admiral) @ 60m/hr inst (40m/hr ave) | 13.00 hrs | 30.00 hrs | Problems with directional tools |
| 14:30 Thu 03 Aug | Drill 13-1/2" hole fm 1600m to 1727m (Admiral) @ 40m/hr inst (30m/hr ave) | 3.50 hrs | 10.00 hrs | |
| 00:30 Fri 04 Aug | POOH for bit change | 7.00 hrs | 10.00 hrs | |
| 10:30 Fri 04 Aug | Test BOPS & surface equipment | 8.00 hrs | 14.00 hrs | Trouble testing UIBOP |
| 00:30 Sat 05 Aug | RIH , service TDS at shoe | 4.00 hrs | 5.50 hrs | |
| 06:00 Sat 05 Aug | RIH fm 955m to 1727m | 3.00 hrs | 3.00 hrs | |
| 09:00 Sat 05 Aug | Drill 13-1/2" hole fm 1727m to 1830m (Admiral) @ 40m/hr inst (30m/hr ave) | 4.00 hrs | 4.50 hrs | |
| 13:30 Sat 05 Aug | Drill 13-1/2" hole fm 1830m to 2500m (Volcanics) @ 25m/hr inst (21m/hr ave) | 31.00 hrs | 43.00 hrs | |
| 08:30 Mon 07 Aug | POOH Swab check trip | 1.00 hrs | 1.00 hrs | |
| 09:30 Mon 07 Aug | Re-log 200 sand | 3.00 hrs | 3.50 hrs | |
| 13:00 Mon 07 Aug | Circulate and flow check | 1.50 hrs | 2.00 hrs | |
| 15:00 Mon 07 Aug | POOH | 10.00 hrs | 10.50 hrs | |
| 01:30 Tue 08 Aug | R/U E-line, run XPT log, POH, rig down | 24.00 hrs | 11.00 hrs | Logging suite did not reach TD |
| 12:30 Tue 08 Aug | RIH w- stinger and set cement plug, circ clean and POH | 20.00 hrs | 19.00 hrs | |
| 07:30 Wed 09 Aug | M/U BHA and perform polish run to dress plug top to 2380m. | 15.00 hrs | 23.00 hrs | Dressed to 2384m |
| 06:30 Thu 10 Aug | Retrieve wear bushing | 2.00 hrs | 2.00 hrs | |
| 08:30 Thu 10 Aug | RU to Run 10-3/4" Csg | 2.00 hrs | 1.50 hrs | |
| 10:00 Thu 10 Aug | Run 10-3/4" csg | 24.00 hrs | 18.00 hrs | |
| 04:00 Fri 11 Aug | Make up CMT head / C&C & prep to CMT | 2.00 hrs | 3.00 hrs | |
| 07:00 Fri 11 Aug | Cement 10-3/4" Csg | 4.00 hrs | 3.50 hrs | |
| 10:30 Fri 11 Aug | Release R/T, POOH. Run Mill/Flush tool, flush area, POOH | 5.00 hrs | 4.00 hrs | |
| 14:30 Fri 11 Aug | Run and set csg seal assy and pressure test, POOH | 3.00 hrs | 6.00 hrs | Could not set assy, remove 2 x pins |
| 20:30 Fri 11 Aug | Run wear bushing | 2.00 hrs | 1.00 hrs | |
| 21:30 Fri 11 Aug | Lay out excess BHA stands from derrick | 5.00 hrs | 5.50 hrs | |
| 03:00 Sat 12 Aug | Make up BHA | 4.00 hrs | 4.00 hrs | |
| 07:00 Sat 12 Aug | RIH picking up 5" DP from deck | 1.00 hrs | 1.00 hrs | |
| 08:00 Sat 12 Aug | Change out swivel packing, slip and cut drill line | 3.00 hrs | 4.00 hrs | 1 hr NPT repairing drwks chain |
| 12:00 Sat 12 Aug | RIH to float, picking up 141 joints of DP. | 6.00 hrs | 12.50 hrs | |
| 00:30 Sun 13 Aug | Drill out shoe track | 2.00 hrs | 2.50 hrs | |
| 03:00 Sun 13 Aug | Circulate hole clean and perform FIT | 3.00 hrs | 4.00 hrs | |
| 07:00 Sun 13 Aug | Drill 9-1/2" Hole from 2384 - 2900m | 33.00 hrs | 48.00 hrs | |
| 07:00 Tue 15 Aug | Drill 9-1/2" Hole from 2900 - 3600m | 33.00 hrs | | |
| 16:00 Wed 16 Aug | Circ hole clean prior to trip | 8.00 hrs | | |
| 00:00 Thu 17 Aug | Round Trip | 24.00 hrs | | |
| 00:00 Fri 18 Aug | Drill 9-1/2" Hole from 3600 - 4600m | 50.00 hrs | | NOTE: This is the minimum depth planned to be drilled |
| 02:00 Sun 20 Aug | Circ hole clean prior to trip | 18.00 hrs | | |
| 20:00 Sun 20 Aug | POOH | 20.00 hrs | | |
| 16:00 Mon 21 Aug | R/U to Run 7" Liner | 4.00 hrs | | |
| 20:00 Mon 21 Aug | Run 7" Liner | 15.00 hrs | | |
| 11:00 Tue 22 Aug | Run 7" Liner on DP (include 10 3/4" casing scraper in running string) | 15.00 hrs | | |
| 02:00 Wed 23 Aug | Set Lnr / Displace to brine | 24.00 hrs | | |
| 02:00 Thu 24 Aug | POOH with DP, scrape casing at approx 2160m | 10.00 hrs | | |
| 12:00 Thu 24 Aug | R/u tbg handling equip, make up 1300m of 3 3/8" TCP guns and 900m of 4 1/2" TCP guns, arm firing head and install circulating valve | 38.00 hrs | | Start Completion |
| 02:00 Sat 26 Aug | RIH TCP guns on 3 1/2" & 5" DP to approx 4500m (top shot at ~2300m), fire guns and circ bottoms up | 18.00 hrs | | |
| 20:00 Sat 26 Aug | POOH and lay out spent guns | 24.00 hrs | | |
| 20:00 Sun 27 Aug | Run Baker SC-1R Packer with FBIV on DP, sting into top of 7" Liner, set packer at approx 2160m, test casing | 12.00 hrs | | |
| 08:00 Mon 28 Aug | Release setting tool from packer, spot HiVis pill & POOH drillpipe | 9.00 hrs | | |
| 17:00 Mon 28 Aug | RIH & set 10 3/4" Bridge Plug below wellhead, POOH | 4.00 hrs | | |
| 21:00 Mon 28 Aug | Release and recover BOPs to surface | 8.00 hrs | | |
| 05:00 Tue 29 Aug | Run, land and test SST | 24.00 hrs | | |

| | | |
|------------------|---|-----------|
| 05:00 Wed 30 Aug | Run, land and test BOPs | 16.00 hrs |
| 21:00 Wed 30 Aug | Run Scraper & Well Patroller, with SABS and Riser Brush, sting in & install plug / debris sub in SC-1R packer | 12.00 hrs |
| 09:00 Thu 31 Aug | Circulate 10 3/4" casing to 10.4 ppg filtered inhibited brine and then spot HEC pill across perf interval. | 15.00 hrs |
| 00:00 Fri 01 Sep | POOH to above HEC pill, open SABS to clean up riser, BOP and wellhead, POOH | 15.00 hrs |
| 15:00 Fri 01 Sep | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log inside 10 3/4" casing from top of liner to 1700mMDRT | 6.00 hrs |
| 21:00 Fri 01 Sep | RIH and perforate 400 sands overbalanced (2 runs), POOH & r/d | 10.00 hrs |
| 07:00 Sat 02 Sep | RIH spear on DP, retrieve packer plug / debris sub, POOH sideways | 12.00 hrs |
| 19:00 Sat 02 Sep | Rig up tubing handling equipment | 2.00 hrs |
| 21:00 Sat 02 Sep | Run IDHC Equip / 2 packers and 5 1/2" completion (~35 jts / assys) | 15.00 hrs |
| 12:00 Sun 03 Sep | Run 7" completion (~145 jts / assys, 2 x C-L Flatpacks) | 24.00 hrs |
| 12:00 Mon 04 Sep | M/u SSSV, run remaining 7" completion (~6 jts / assys, 3 x C-L Flatpacks) | 4.00 hrs |
| 16:00 Mon 04 Sep | Make up and run Tubing Hanger and THRT on 7" landing string (incl SSTT & SSLV) | 9.00 hrs |
| 01:00 Tue 05 Sep | Make up 7" Surface Flow Head and Coflex hoses, land hanger | 6.00 hrs |
| 07:00 Tue 05 Sep | Lock, overpull, close BOPs and test hanger. | 2.00 hrs |
| 09:00 Tue 05 Sep | Pressure up tubing string against FBIV and set bottom (AHC) packer, pressure test tubing. | 2.00 hrs |
| 11:00 Tue 05 Sep | Open ICV and displace tubing string to diesel. | 4.00 hrs |
| 15:00 Tue 05 Sep | Pressure up on control lines to set top (HF1) packer and close upper ICV, pressure test tubing again. | 2.00 hrs |
| 17:00 Tue 05 Sep | Pressure test annulus, top packer and hanger seals. Prepare to flow well, conduct safety meeting. | 4.00 hrs |
| 21:00 Tue 05 Sep | Open ICV and flow well to clean up Upper Group (400 sands). | 3.00 hrs |
| 00:00 Wed 06 Sep | Flow Upper Group through separator (at 4 different rates), take PVT, bulk & assay samples. | 12.00 hrs |
| 12:00 Wed 06 Sep | SIW at surface and perform build-up test on Upper Group. | 12.00 hrs |
| 00:00 Thu 07 Sep | Close upper ICV and perform in-flow test to ensure closed OK. | 2.00 hrs |
| 02:00 Thu 07 Sep | Lubricate diesel into well, pressure cycle top and bottom FBIVs open. | 8.00 hrs |
| 10:00 Thu 07 Sep | Flow well to clean up Lower Group (300/200/100 sands). | 9.00 hrs |
| 19:00 Thu 07 Sep | Flow Upper Group through separator (at 4 different rates), take PVT, bulk & assay samples. | 12.00 hrs |
| 07:00 Fri 08 Sep | SIW at surface and perform build-up test on Lower Group. | 12.00 hrs |
| 19:00 Fri 08 Sep | Close and leak test TRSSSV. | 2.00 hrs |
| 21:00 Fri 08 Sep | Bleed off pressure above and lubricate MEG onto top of TRSSSV. | 2.00 hrs |
| 23:00 Fri 08 Sep | Rig up and test slickline lubricator. | 2.00 hrs |
| 01:00 Sat 09 Sep | Pull Tubing Hanger Isolation Sleeve. | 2.00 hrs |
| 03:00 Sat 09 Sep | Perform SST Suspension Tests. | 10.00 hrs |
| 13:00 Sat 09 Sep | Run 5.25" tubing hanger plug on slickline, set & test plug. | 2.00 hrs |
| 15:00 Sat 09 Sep | Rig down slickline lubricator & Surface Flow Head, unlatch THRT and pull landing string. | 7.00 hrs |
| 22:00 Sat 09 Sep | Run clean out string on DP to top of tubing hanger plug and jet plug / riser clean. POOH. | 4.00 hrs |
| 02:00 Sun 10 Sep | Run Tree Cap on 7" landing string, set same in wellhead and pressure test. | 6.00 hrs |
| 08:00 Sun 10 Sep | Rig up slickline lubricator on landing string, run 5.75" tree cap plug on slickline, set & test plug. POOH & r/d slickline. | 4.00 hrs |
| 12:00 Sun 10 Sep | Unlatch and pull BOPs / LMRP / Marine Riser. | 8.00 hrs |
| 20:00 Sun 10 Sep | Run Trash Cap with ROV, perform seabed survey | 4.00 hrs |
| 00:00 Mon 11 Sep | Pull anchors and release rig | 12.00 hrs |
| 12:00 Mon 11 Sep | | |