

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 12/07/2006 06:00

| | | |
|---|---|---------------------------|
| Well Name Halibut A19 | | |
| Rig Name CWU | Company Imperial Snubbing Services | |
| Job Subcategory Gas Lift | Plan Tubing Integrity Test | |
| Report Start Date/Time 11/07/2006 06:00 | Report End Date/Time 12/07/2006 06:00 | Report Number 2 |
| AFE or Job Number 46000468 | Days Ahead/Behind | |
| Management Summary Recover SSSV. Set catcher plug @ 1286.7m. Recover circ GLV from 802.3m. Unload the annulus. Set new circ GLV at 802.3m. Test annulus, good test, recover catcher plug at 1286.7m, wait on weather. HES RIH with TR SSSV and set at 123.1m, Production obtain good test. Lay down lubricator and rig down Totco BOPs. Replace tree cap and pressure test. | | |
| Activity at Report Time Finish on the A-6. prepare to rig up on the A-19 . | | |
| Next Activity Finish rigging off A-19 and rig up on HLA A-16. | | |

Daily Operations: 24 HRS to 11/07/2006 12:00

| | | |
|--|---|---------------------------|
| Well Name Fortescue A25 | | |
| Rig Name Wireline | Company Halliburton / Schlumberger | |
| Job Subcategory Pressure Survey | Plan Static Bottom Hole Pressure Survey | |
| Report Start Date/Time 11/07/2006 06:00 | Report End Date/Time 11/07/2006 12:00 | Report Number 1 |
| AFE or Job Number 46000467 | Days Ahead/Behind | |
| Management Summary Rigged up on the well run in hole and drift the well down to 2762 mtrs MDKB, run in hole and perform BHP Survey.Wait on weather winds in excess of 40 knots | | |
| Activity at Report Time SDFN | | |
| Next Activity Rigging up on the A-28a and perform a BHP Survey | | |

Daily Operations: 24 HRS to 12/07/2006 06:00

| | | |
|--|--|---------------------------|
| Well Name Fortescue A28A | | |
| Rig Name Wireline | Company Halliburton / Schlumberger | |
| Job Subcategory Pressure Survey | Plan Static Bottom Hole Pressure and Gyro Survey | |
| Report Start Date/Time 11/07/2006 12:00 | Report End Date/Time 12/07/2006 06:00 | Report Number 1 |
| AFE or Job Number 46000467 | Days Ahead/Behind | |
| Management Summary Wait on weather winds in excess of 40 knots | | |
| Activity at Report Time SDFN | | |
| Next Activity Rig up on well and conduct SBHP survey | | |