

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 22/02/2007 06:00

Well Name Bream A2A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Set HPI plug and perforate.	
Report Start Date/Time 22/02/2007 04:00		Report End Date/Time 22/02/2007 06:00	Report Number 1
AFE or Job Number L0503H003	Currency AUD	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 6,450	Cumulative Cost 6,450
Management Summary Production issue rig up permit, nipple up Totco BOPs.			
Activity at Report Time Nipple up Totco BOPs			
Next Activity Rig up HES and prepare for drift run			

Daily Operations: 24 HRS to 23/02/2007 06:00

Well Name Bream A2A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Set HPI plug and perforate.	
Report Start Date/Time 22/02/2007 06:00		Report End Date/Time 23/02/2007 06:00	Report Number 2
AFE or Job Number L0503H003	Currency AUD	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 76,364	Cumulative Cost 82,814
Management Summary Rig up HES Slickline tag HUD at 2390m. Rig up Schlumberger wireline and run dummy PSN plug to 2385m, make up PSP and RIH and set plug at 2385m. Lay out PSP tools and prepare to perforate.			
Activity at Report Time Prepare to pick up perf gun			
Next Activity Make up perforate gun and perf well			

Daily Operations: 24 HRS to 23/02/2007 06:00

Well Name Bream B10			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace Xmas tree	
Report Start Date/Time 22/02/2007 06:00		Report End Date/Time 23/02/2007 06:00	Report Number 4
AFE or Job Number 46000482	Currency AUD	Total Original AFE Amount 200,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,417	Cumulative Cost 43,251
Management Summary Part of the crew went to BMB and unloaded the equipment from Lady Karri-Ann. deck chess and spotted equipment, crews returned to BMA			
Activity at Report Time SDFN			
Next Activity Start unpacking equipment and rigging up			