

12 Jul 2006

**From : Troy Reid**  
**To : Brian King/James Hinton/Geoff Atherton**

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	2350.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	3.00m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	3.00m	Days On Well:	1.00	Rig Move Distance	1800+/- k's
Current Op's @ 0600 13 Jul 2006 :		Wait on Daylight			
Planned Operations for 13 Jul 2006 :		Install subases spreader beams. Install drawworks . Spot mud tanks			

**Summary of Period 0000 to 2400 Hrs**

Install mouse hole and cement.  
Install matting boards

**Operations For Period 0000 Hrs to 2400 Hrs on 12 Jul 2006**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0600	6.00	0.0m	Wait on daylight
PS	P	RMT	0600	1800	12.00	0.0m	Install mouse hole. used third party Auger unable to clean out hole .Water table at 2.1m. Hole under mined and calapsed. Drove 20" mouse hole sleeve with digger and cemented in place. Scraped of lease and performed final lazer level checks. Installed matting boards. Total loads on site42
PS	P	RM	1800	2400	6.00	0.0m	Wait on daylight

**Operations For Period 0000 Hrs to 0600 Hrs on 13 Jul 2006**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0000	0.00	0.0m	Wait on daylight

**HSE Summary**

Events	Date of Last	Days Since	Description	Remarks
Pre-Tour Meetings	12 Jul 2006	0 Days	Pre tour safety meeting	Held pre tour safety meeting. Topic discussed. Rigging and slinging, Enviromental issues. Transport.

