

13 Jul 2006

From : Troy Reid
To : Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	2350.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	3.00m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	3.00m	Days On Well:	1.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 14 Jul 2006 :					
Planned Operations for 14 Jul 2006 :					

Summary of Period 0000 to 2400 Hrs

Install sub bases. Continue to off load trucks.
Install spreader beams on sub base.
Install drawworks.
Spot mud tanks.

Operations For Period 0000 Hrs to 2400 Hrs on 13 Jul 2006

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0000	0.00	0.0m	Wait on daylight
PS	P	RM	0600	1800	12.00	0.0m	Install remaining matting. Install sub bases and install spreader beams. Fabricate and install cellar guard. Spot mud tanks. Install drawworks and rotary table. Total loads 57 Rig move 80% Rigged up 15%
PS	P	RM	1800	2400	6.00	0.0m	Wait on daylight

General Comments

Comments	Rig Requirements
Changed out Chubb security shacks . Spotted rig site security shack.	

HSE Summary

Events	Date of Last	Days Since	Description	Remarks
Pre-Tour Meetings	13 Jul 2006	0 Days	Pre tour safety meeting	Held pre tour safety meeting. Topic discussed. Rigging and slinging, Remindd crews of smoking area and housekeeping.

