

18 Jul 2006

From : Troy Reid  
To : Brian King/James Hinton

Well Data				QC Not Done	
Drill Co.:	Ensign	Midnight Depth (MD):	60.0m	Current Hole Size:	
Rig:	Ensign 32	Midnight Depth (TVD):	60.0m	Casing O.D.:	20.000in
Prognosed TD:	7710.0m	Progress:	0.0m	Shoe TVD:	60.0m
RT-GL:	9.84m	Days From Spud:		F.I.T. / L.O.T.	/
GL Elev.:	9.84m	Days On Well:	6.75	Rig Move Distance	1800+/- k's
Current Op's @ 0600 19 Jul 2006 :		Wait on daylight			
Planned Operations for 19 Jul 2006 :		Power up gensets. continue with electrical hook up and mechanical. Check mud pits valves. Continue to fabricate high pressure lines.			

Summary of Period 0000 to 2400 Hrs
Dress out derrick. String travelling blocks. Spot sperry shack. Install deriick onto sub base and headache rack. Rigged up 45%.

**Operations For Period 0000 Hrs to 2400 Hrs on 18 Jul 2006**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS	P	RM	0000	0600	6.00	0.0m	Wait on daylight
PS	P	RM	0600	1800	12.00	0.0m	Held pre tour safety meeting. Dress out derrick. String travelling blocks. Lift derrick and pin onto Sub Base. Continue to fabricate high pressure mud lines. Continue with electrical cables and lighting. Install septic holding tanks on rig site. Set up santo's office on rig site. Spot Sperry shacks. Rig moved 90% Rigged up 45%
PS	P	RM	1800	2400	6.00	0.0m	Wait on daylight.

**Operations For Period 0000 Hrs to 0600 Hrs on 19 Jul 2006**

Phse	Cls	Op	From	To	Hrs	Depth	Activity Description
PS		RM	0000	0600	6.00	0.0m	Wait on daylight

General Comments	
Comments	Rig Requirements
Install grey water holding tanks on rig site. Complete communication hook up. Install extra santo's shack on rig site.	

Bulk Stocks					
Name	Unit	In	Used	Adjust	Balance
KCI	sx	0	0	0	0.0
Salt	sx	0	0	0	0.0
Potable Water	ltr	0	8000	0	28,000.0
Rig Fuel	ltr	0	0	0	0.0
Camp Fuel	ltr	0	360	0	3,260.0

HSE Summary				
Events	Date of Last	Days Since	Description	Remarks
Pre-Tour Meetings	18 Jul 2006	0 Days	Pre tour safety meeting	Held pre tour safety meeting. Topic discussed. Rigging and slinging, Traffic movement. Working at heights discussed. Pre job held prior to raising derrick ontp head ache rack.

